

Oklahoma Corporation Commission  
 Oil & Gas Conservation Division  
 Post Office Box 52000  
 Oklahoma City, Oklahoma 73152-2000  
 Rule 165: 10-3-25

Form 1002A

API No.: 35073255990000

**Completion Report**

Spud Date: May 24, 2017

OTC Prod. Unit No.: 073-219272-0-0000

Drilling Finished Date: June 04, 2017

1st Prod Date: September 13, 2017

Completion Date: August 29, 2017

**Drill Type: HORIZONTAL HOLE**

Well Name: SHUTLER 1706 1-32MH

Purchaser/Measurer:

Location: KINGFISHER 32 17N 6W  
 NE NW NW NE  
 236 FNL 2092 FEL of 1/4 SEC  
 Latitude: 35.91206 Longitude: -97.86061  
 Derrick Elevation: 0 Ground Elevation: 1039

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
 HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
670945	

Increased Density	
Order No	
There are no Increased Density records to display.	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	NT95	384		300	SURFACE
PRODUCTION	7"	29#	P110	7774		280	4827

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5103	0	0	7560	12663

**Total Depth: 12665**

Packer	
Depth	Brand & Type
7518	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 12, 2017	MISSISSIPPIAN	117	39	124	1060	1083	GAS LIFT		OPEN	156

**Completion and Test Data by Producing Formation**

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

**Spacing Orders**

Order No	Unit Size
665895	640

**Perforated Intervals**

From	To
There are no Perf. Intervals records to display.	

**Acid Volumes**

5139 BBLS 15% HCL
-------------------

**Fracture Treatments**

431,734 BBLS SLICKWATER 6,605,300# SAND PROPANT
--

Formation	Top
COTTAGE GROVE	5797
HOGSHOOTER	6075
CHECKERBOARD	6183
CLEVELAND	6336
BIG LIME	6467
OSWEGO (4TH)	6621
VERDIGRIS	6723
PINK LIME	6849
CHESTER	6995
MERAMEC	7158

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

**Other Remarks**

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7774' TO TERMINUS @ 12665'. THE 4 1/2" LINER IS NOT CEMENTED.

**Lateral Holes**

Sec: 32 TWP: 17N RGE: 6W County: KINGFISHER

SW SW SW SE

206 FSL 2626 FWL of 1/4 SEC

Depth of Deviation: 7038 Radius of Turn: 659 Direction: 181 Total Length: 4625

Measured Total Depth: 12665 True Vertical Depth: 6571 End Pt. Location From Release, Unit or Property Line: 206

**FOR COMMISSION USE ONLY**

1137720

Status: Accepted