

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073256680000

**Completion Report**

Spud Date: June 13, 2017

OTC Prod. Unit No.: 073219166

Drilling Finished Date: June 30, 2017

1st Prod Date: August 11, 2017

Completion Date: August 06, 2017

**Drill Type:** HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: ROBERT 1507 1H-21

Purchaser/Measurer: NEWFIELD

Location: KINGFISHER 21 15N 7W  
SE SW SE SE  
245 FSL 665 FEL of 1/4 SEC  
Latitude: 35.755707 Longitude: -97.94393  
Derrick Elevation: 1184 Ground Elevation: 1156

First Sales Date: 08/11/2017

Operator: NEWFIELD EXPLORATION MID-CON INC 20944

24 WATERWAY AVE STE 900  
THE WOODLANDS, TX 77380-2764

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	675999		664561	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36	J-55	521		200	SURFACE
INTERMEDIATE	7	29	P110	8963		425	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	13.5	P110	5353	0	0	8170	13523

**Total Depth: 13523**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
8922	SWELL PACKER	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 25, 2017	MISSISSIPPI SOLID	357	43	1163	3258	315	FLOWING	190	102	109

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPI SOLID

Code: 351MSSLM

Class: OIL

#### Spacing Orders

Order No	Unit Size
636764	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

431 BBLS 15% HCL
------------------

#### Fracture Treatments

7,022,240 IBS OF PROPPANT 295,649 BBLS OF TOTAL FLUID
--

Formation	Top
MISSISSIPPI SOLID	8679

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 8963' TO TERMINUS AT 13523', THE 4 1/2" LINER IS NOT CEMENTED. 666387 - NUNC PRO TUNC TO CORRECT COMMON SOURCE OF SUPPLY AND SPACING. LOCATION EXCEPTION - 675999 WILL BE AMENDED TO SHOW THE COMPLETION METHOD AS AN OPEN HOLE COMPLETION PER ATTORNEY FOR OPERATOR.

#### Lateral Holes

Sec: 21 TWP: 15N RGE: 7W County: KINGFISHER

NW NW NE NE

169 FNL 1240 FEL of 1/4 SEC

Depth of Deviation: 8247 Radius of Turn: 584 Direction: 3 Total Length: 4357

Measured Total Depth: 13523 True Vertical Depth: 8475 End Pt. Location From Release, Unit or Property Line: 169

#### FOR COMMISSION USE ONLY

1138088

Status: Accepted