Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35051241910000 **Completion Report** Spud Date: September 18, 2017

OTC Prod. Unit No.: 051-222897 Drilling Finished Date: December 19, 2017

1st Prod Date: February 05, 2018

Completion Date: February 05, 2018

Drill Type: HORIZONTAL HOLE

Well Name: TRUMAN 28-6-6 4H Purchaser/Measurer: ENABLE

GRADY 28 6N 6W Location:

SW NE NW NW

366 FNL 770 FWL of 1/4 SEC

Latitude: 34.97032 Longitude: -97.843876 Derrick Elevation: 1073 Ground Elevation: 1046

APACHE CORPORATION 6778 Operator:

> 2000 POST OAK BLVD STE 100 HOUSTON, TX 77056-4700

	Completion Type				
Х	Single Zone				
	Multiple Zone				
	Commingled				

Location Exception	
Order No	
677867	

Increased Density
Order No
656243

First Sales Date: 2/5/2018

Casing and Cement								
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT	
SURFACE	13 3/8	54.5	J-55	1507	840	660	SURFACE	
INTERMEDIATE	9 5/8	40	P-110	12909	800	1335	4100	
PRODUCTION	5 1/2	23	P110	20376	6500	4365	11100	

				Liner					
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth	
	There are no Liner records to display.								

Total Depth: 20376

Packer				
Depth	Brand & Type			
There are no Packer records to display.				

Plug				
Depth Plug Type				
There are no Plug records to display.				

Initial Test Data

September 18, 2018 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Feb 10, 2018	WOODFORD	275	53	5967	21698	2641	FLOWING	5600	22	

Completion and Test Data by Producing Formation

Formation Name: WOODFORD

Code: 319WDFD

Class: GAS

Spacing Orders					
Order No	Unit Size				
640534	640				

Perforated Intervals			
From	То		
15385	20301		

Acid Volumes
1104 BBLS HCI ACID

Fracture Treatments				
8,597,870 LBS PROPPANT, 282,588 BBLS FLUID				

Formation	Тор
CANEY	14651
SYCAMORE	14837
WOODFORD	14962

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

OCC - INCREASED DENSITY 668784 - NUNC PRO TUNC TO CORRECT PARAGRAPH 6 AND 8 FOR ORDER NO. 656243. INCREASED DENSITY 667954 - EXTENSION OF TIME FROM 9/21/17 TO 9/21/18. LOCATION EXCEPTION 667953 - EXTENSION OF TIME FROM 8/26/17 TO 8/26/18.

Lateral Holes

Sec: 28 TWP: 6N RGE: 6W County: GRADY

SW SW SE SW

102 FSL 1421 FWL of 1/4 SEC

Depth of Deviation: 14403 Radius of Turn: 630 Direction: 180 Total Length: 4982

Measured Total Depth: 20376 True Vertical Depth: 15157 End Pt. Location From Release, Unit or Property Line: 102

FOR COMMISSION USE ONLY

1138593

Status: Accepted

September 18, 2018 2 of 2