

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256460000

Completion Report

Spud Date: June 14, 2017

OTC Prod. Unit No.: 073-222470-0-0000

Drilling Finished Date: June 24, 2017

1st Prod Date: November 05, 2017

Completion Date: October 14, 2017

Drill Type: HORIZONTAL HOLE

Well Name: ASH 1705 4C-19MH

Purchaser/Measurer:

Location: KINGFISHER 18 17N 5W
NW SE SW SW
395 FSL 718 FWL of 1/4 SEC
Latitude: 35.94262 Longitude: -97.77978
Derrick Elevation: 1070 Ground Elevation: 1040

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	655476		655254	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	425		300	SURFACE
PRODUCTION	7"	29#	P110	6994		280	2949

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5079	0	0	6751	11830

Total Depth: 11832

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6727	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 04, 2017	MISSISSIPPIAN	359	39	1238	3448	1555	GAS LIFT		OPEN	195

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
631661	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

4380 BBLS 15% HCL

Fracture Treatments

290,239 BBLS SLICKWATER 7,048,380# SAND PROPPANT

Formation	Top
BIG LIME	6200
OSWEGO (4TH)	6325
PRUE SS	6397
VERDIGRIS	6436
SKINNER INTERVAL	6483
PINK LIME	6548
RED FORK SS	6587
INOLA LS	6625
CHESTER	6656
MERAMEC	6727

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 6994' TO TERMINUS @ 11832'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED. EXCEPTION TO RULE - 661679 165:10-3-28(C)(2)(B) SHL ON LOCATION EXCEPTION EXHIBIT 201602569 IS WRONG, WILL BE CORRECTED PER OPERATOR.

Lateral Holes

Sec: 19 TWP: 17N RGE: 5W County: KINGFISHER

SE SE SW SW

217 FSL 1265 FWL of 1/4 SEC

Depth of Deviation: 6271 Radius of Turn: 682 Direction: 181 Total Length: 4556

Measured Total Depth: 11832 True Vertical Depth: 6895 End Pt. Location From Release, Unit or Property Line: 217

FOR COMMISSION USE ONLY

Status: Accepted

1138430

June 04, 2018

2 of 3

