

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256290000

Completion Report

Spud Date: May 06, 2017

OTC Prod. Unit No.: 073-219297-0-0000

Drilling Finished Date: May 18, 2017

1st Prod Date: September 23, 2017

Completion Date: September 06, 2017

Drill Type: HORIZONTAL HOLE

Well Name: RAISIN CANE 1905 1-8MH

Purchaser/Measurer:

Location: KINGFISHER 5 19N 5W
SW SW SW SE
213 FSL 2399 FEL of 1/4 SEC
Latitude: 36.1455 Longitude: -97.75458
Derrick Elevation: 0 Ground Elevation: 1015

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	660749		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	110			
SURFACE	9 5/8"	36#	NT95	425		300	SURFACE
PRODUCTION	7"	29#	P110	6442		280	3494

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5162	0	0	6233	11395

Total Depth: 11397

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6204	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 22, 2017	MISSISSIPPIAN	235	39	186	791	921	GAS LIFT		OPEN	115

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
635630	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

4683 BBLS 15% HCL

Fracture Treatments

294,505 BBLS SLICKWATER 5,788,360# SAND PROPPANT

Formation	Top
CHECKERBOARD	5552
CLEVELAND	5635
BIG LIME	5722
OSWEGO (4TH)	5859
VERDIGRIS	5941
PINK LIME	6050
INOLA LIME	6122
MERAMEC	6300

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 6442' TO TERMINUS @ 11397'. THE 4 1/2" LINER IS NOT CEMENTED.
OCC, THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED.THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 8 TWP: 19N RGE: 5W County: KINGFISHER

SW SE SW SE

206 FSL 1821 FEL of 1/4 SEC

Depth of Deviation: 6154 Radius of Turn: 756 Direction: 177 Total Length: 4166

Measured Total Depth: 11397 True Vertical Depth: 6719 End Pt. Location From Release, Unit or Property Line: 206

FOR COMMISSION USE ONLY

Status: Accepted

1137753