

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073257070000

Completion Report

Spud Date: July 19, 2017

OTC Prod. Unit No.: 073-222271-0-0000

Drilling Finished Date: August 02, 2017

1st Prod Date: October 02, 2017

Completion Date: September 16, 2017

Drill Type: HORIZONTAL HOLE

Well Name: JACOB 1605 1-8MH

Purchaser/Measurer:

Location: KINGFISHER 8 16N 5W
SW SW SE SW
197 FSL 1498 FWL of 1/4 SEC
Latitude: 35.87131 Longitude: -97.75791
Derrick Elevation: 0 Ground Elevation: 1031

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
666542	

Increased Density	
Order No	
There are no Increased Density records to display.	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	117			
SURFACE	9 5/8"	36#	J55	412		300	SURFACE
PRODUCTION	7"	29#	P110	7306		280	3189

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5156	0	0	7037	12193

Total Depth: 12195

Packer	
Depth	Brand & Type
7010	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 31, 2017	MISSISSIPPIAN (LESS CHESTER)	559	39	1964	3513	582	GAS LIFT		OPEN	193

Completion and Test Data by Producing Formation	
Formation Name: MISSISSIPPIAN (LESS CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
666193	640

Perforated Intervals	
From	To
There are no Perf. Intervals records to display.	

Acid Volumes	
3980 BBLS 15% HCL	

Fracture Treatments	
294,272 BBLS SLICKWATER 6,157,900# SAND PROPPANT	

Formation	Top
COTTAGE GROVE	5595
HOGSHOOTER LIME	5850
CHECKERBOARD	5963
BIG LIME	6355
OSWEGO (4TH)	6437
VERDIGRIS	6532
SKINNER	6608
PINK LIME	6644
CHESTER	6757

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7306' TO TERMINUS @ 12195'. THE 4 1/2" LINER IS NOT CEMENTED. OCC, TJIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED. THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes
Sec: 8 TWP: 16N RGE: 5W County: KINGFISHER NE NW NE NW 171 FNL 1978 FWL of 1/4 SEC Depth of Deviation: 6549 Radius of Turn: 864 Direction: 360 Total Length: 4419 Measured Total Depth: 12195 True Vertical Depth: 7162 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY	
Status: Accepted	1137845

