

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256260000

Completion Report

Spud Date: June 01, 2017

OTC Prod. Unit No.: 073-222474-0-0000

Drilling Finished Date: June 13, 2017

1st Prod Date: November 06, 2017

Completion Date: October 27, 2017

Drill Type: HORIZONTAL HOLE

Well Name: ASH 1705 4A-19MH

Purchaser/Measurer:

Location: KINGFISHER 18 17N 5W
NW SE SW SW
401 FSL 699 FWL of 1/4 SEC
Latitude: 35.94264 Longitude: -97.77984
Derrick Elevation: 0 Ground Elevation: 1040

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	656288		655254	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	122			
SURFACE	9 5/8"	36#	NT95	424		300	SURFACE
PRODUCTION	7"	29#	P110	7226		280	4278

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5049	0	0	7005	12054

Total Depth: 12056

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6977	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 05, 2017	MISSISSIPPIAN	444	39	1625	3660	999	GAS LIFT		OPEN	196

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN		Code: 359MSSP		Class: OIL	
Spacing Orders		Perforated Intervals			
Order No	Unit Size	From	To		
631661	640	There are no Perf. Intervals records to display.			
Acid Volumes		Fracture Treatments			
4114 BBLS 15% HCL		278,449 BBLS SLICKWATER 6,717,810# SAND PROPPANT			

Formation	Top
BIG LIME	6208
OSWEGO (4TH)	6338
PRUE SS	6411
VERDIGRIS	6441
SKINNER INTERVAL	6485
LOWER SKINNER	6514
PINK LIME	6553
RED FORK SS	6587
CHESTER	6666
MERAMEC	6743

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7226' TO TERMINUS @ 12056'. THE 4 1/2" CASING IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes
<p>Sec: 19 TWP: 17N RGE: 5W County: KINGFISHER</p> <p>SE SW SW SW</p> <p>205 FSL 378 FWL of 1/4 SEC</p> <p>Depth of Deviation: 6489 Radius of Turn: 710 Direction: 179 Total Length: 4524</p> <p>Measured Total Depth: 12056 True Vertical Depth: 7064 End Pt. Location From Release, Unit or Property Line: 205</p>

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1138123</div>