Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35073256850000 **Completion Report** Spud Date: July 13, 2017

OTC Prod. Unit No.: 073-222615-0-0000 Drilling Finished Date: July 24, 2017

1st Prod Date: December 02, 2017

Completion Date: November 16, 2017

Drill Type: HORIZONTAL HOLE

Well Name: THEMER 1706 5-6MH Purchaser/Measurer:

KINGFISHER 6 17N 6W Location:

SW SW SW SE 215 FSL 2415 FEL of 1/4 SEC

Latitude: 35.9716 Longitude: -97.87968 Derrick Elevation: 0 Ground Elevation: 1070

OKLAHOMA ENERGY ACQUISITIONS LP 23509 Operator:

> 15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

Completion Type						
Х	Single Zone					
Multiple Zone						
	Commingled					

Location Exception					
Order No					
665154					

Increased Density
Order No
665411

First Sales Date:

Casing and Cement								
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT	
CONDUCTOR	16"		X42	125				
SURFACE	9 5/8"	36#	J55	411		300	SURFACE	
PRODUCTION	7"	29#	P110	7679		280	4713	

Liner								
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5309	0	0	7492	12801

Total Depth: 12803

Packer						
Depth	Brand & Type					
7469	ASIII					

Plug					
Depth Plug Type					
There are no Plug records to display.					

Initial Test Data

April 19, 2018 1 of 3

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Dec 31, 2017	MISSISSIPPIAN (LESS CHESTER)	336	39	166	494	698	GAS LIFT		OPEN	125

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS

CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders						
Order No	Unit Size					
651335	640					

From To

There are no Perf. Intervals records to display.

Acid Volumes 4064 BBLS 15% HCL Fracture Treatments

262,446 BBLS SLICKWATER
6,409,912# SAND PROPPANT

Formation	Тор
BIG LIME	6470
OSWEGO (4TH)	6615
VERDIGRIS	6739
LOWER SKINNER SS	6809
PINK LIME	6846
INOLA LS	6932
CHESTER	6988
MANNING	6989
MERAMEC	7218

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7679' TO TERMINUS @ 12803'. THE 4 1/2" LINER IS NOT CEMENTED.

OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATAT SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

EXCEPTION TO RULE - 665280 165:10-3-28(C)(2)(B)

Lateral Holes

Sec: 6 TWP: 17N RGE: 6W County: KINGFISHER

NE NW NE NW

170 FNL 1933 FWL of 1/4 SEC

Depth of Deviation: 6930 Radius of Turn: 656 Direction: 358 Total Length: 4875

Measured Total Depth: 12803 True Vertical Depth: 7420 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

1138286

Status: Accepted

April 19, 2018 2 of 3

April 19, 2018 3 of 3