

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073257350000

Completion Report

Spud Date: August 19, 2017

OTC Prod. Unit No.: 073-222362-0-0000

Drilling Finished Date: August 30, 2017

1st Prod Date: October 15, 2017

Completion Date: October 01, 2017

Drill Type: HORIZONTAL HOLE

Well Name: MCLOVIN 1605 1-6MH

Purchaser/Measurer:

Location: KINGFISHER 6 16N 5W
NE NE NW NW
196 FNL 1279 FWL of 1/4 SEC
Latitude: 35.8974 Longitude: -97.77598
Derrick Elevation: 0 Ground Elevation: 1039

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
665694	

Increased Density	
Order No	
There are no Increased Density records to display.	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	380		300	SURFACE
PRODUCTION	7"	29#	P110	7440		280	5533

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	4427	0	0	7261	11688

Total Depth: 11690

Packer	
Depth	Brand & Type
7240	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Nov 13, 2017	MISSISSIPPIAN (LESS CHESTER)	434	39	1584	3650	737	GAS LIFT		OPEN	165

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
663990		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
37987 BBLS 15% HCL				285,815 BBLS SLICKWATER 5,942,470# SAND PROPPANT					

Formation	Top
COTTAGE GROVE	5614
CHECKERBOARD	5981
CLEVELAND	6042
BIG LIME	6307
OSWEGO (4TH)	6438
VERDIGRIS	6550
PINK LIME	6662
CHESTER	6776
MERAMEC	6808

Were open hole logs run? No
 Date last log run:
 Were unusual drilling circumstances encountered? No
 Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7440" TO TERMINUS @ 11690'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 6 TWP: 16N RGE: 5W County: KINGFISHER SE SE SW SW 173 FSL 1220 FWL of 1/4 SEC Depth of Deviation: 6700 Radius of Turn: 599 Direction: 179 Total Length: 4044 Measured Total Depth: 11690 True Vertical Depth: 7244 End Pt. Location From Release, Unit or Property Line: 173

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1137908</div>