

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073255170000

Completion Report

Spud Date: July 29, 2017

OTC Prod. Unit No.: 073-222363-0-0000

Drilling Finished Date: August 13, 2017

1st Prod Date: October 15, 2017

Completion Date: September 26, 2017

Drill Type: HORIZONTAL HOLE

Well Name: ABERLOUR 1505 1-18MH

Purchaser/Measurer:

Location: KINGFISHER 7 15N 5W
SW SW SW SE
262 FSL 2423 FEL of 1/4 SEC
Latitude: 35.78436 Longitude: -97.77131
Derrick Elevation: 0 Ground Elevation: 1125

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	660987		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	120			
SURFACE	9 5/8"	36#	J55	412		300	SURFACE
PRODUCTION	7"	29#	P110	7629		280	4681

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5020	0	0	7454	12474

Total Depth: 12476

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7424	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Nov 13, 2017	MISSISSIPPIAN (LESS CHESTER)	415	39	1214	2925	1246	GAS LIFT		OPEN	185

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
660612		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
3878 BBLS 15% HCL				296,440 BBLS SLICKWATER 6,167,720# SAND PROPPANT					

Formation	Top
COTTAGE GROVE	5901
LAYTON SS	5966
CHECKERBOARD	6257
OSWEGO (4TH)	6745
CHEROKEE SHALE	6821
VERDIGRIS	6865
PINK LIME	6985
INOLA LS	7062

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7629' TO TERMINUS @ 12476'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes
Sec: 18 TWP: 15N RGE: 5W County: KINGFISHER SW SW SW SE 204 FSL 2546 FEL of 1/4 SEC Depth of Deviation: 6865 Radius of Turn: 745 Direction: 178 Total Length: 4664 Measured Total Depth: 12476 True Vertical Depth: 7465 End Pt. Location From Release, Unit or Property Line: 204

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1137896</div>