

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073254960000

Completion Report

Spud Date: February 02, 2017

OTC Prod. Unit No.:

Drilling Finished Date: February 18, 2017

1st Prod Date: July 22, 2017

Completion Date: July 06, 2017

Drill Type: HORIZONTAL HOLE

Well Name: JODIE 25-M3H

Purchaser/Measurer:

Location: KINGFISHER 25 19N 6W
NW NW NE NE
263 FNL 1121 FEL of 1/4 SEC
Derrick Elevation: 1098 Ground Elevation: 1078

First Sales Date:

Operator: LONGFELLOW ENERGY LP 22113
PO BOX 1989
16803 DALLAS PKWY
ADDISON, TX 75001-1989

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	668497		There are no Increased Density records to display.	
	Commingled				

Casing and Cement								
Type		Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE		9 5/8"	36	J-55	420		135	SURFACE
PRODUCTION		7"	29	P-110	7255		465	2547

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5	11.6	P-110	4649	0	0	7027	11676

Total Depth: 11676

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6884	AS-1	There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 29, 2017	MISSISSIPPIAN	135	40	253	1874	614	PUMPING		64/64	150

Completion and Test Data by Producing Formation			
Formation Name: MISSISSIPPIAN		Code: 359MSSP	Class: OIL
Spacing Orders		Perforated Intervals	
Order No	Unit Size	From	To
662651	640	There are no Perf. Intervals records to display.	
Acid Volumes		Fracture Treatments	
833 BBLS 15% HCL		1,327,135 LBS PROPPANT 42,856 BBLS SLICKWATER	

Formation	Top
BIG LIME	5952
OSWEGO	5986
MISSISSIPPI	6594

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
WELL IS PRODUCING FROM FIVE STAGES ONLY DUE TO LINER ISSUES. THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 7255' TO TERMINUS AT 11676'.

Lateral Holes
Sec: 25 TWP: 19N RGE: 6W County: KINGFISHER SE SE SW SE 167 FSL 1096 FEL of 1/4 SEC Depth of Deviation: 6461 Radius of Turn: 600 Direction: 174 Total Length: 4743 Measured Total Depth: 11676 True Vertical Depth: 7056 End Pt. Location From Release, Unit or Property Line: 167

FOR COMMISSION USE ONLY	
Status: Accepted	1137799