

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258360000

Completion Report

Spud Date: January 13, 2018

OTC Prod. Unit No.: 073-223552-0-0000

Drilling Finished Date: January 24, 2018

1st Prod Date: May 26, 2018

Completion Date: April 05, 2018

Drill Type: HORIZONTAL HOLE

Well Name: RED QUEEN 1506 5-1MH

Purchaser/Measurer:

Location: KINGFISHER 1 15N 6W
N2 N2 N2 NW
294 FNL 1320 FWL of 1/4 SEC
Latitude: 35.811988 Longitude: -97.793747
Derrick Elevation: 0 Ground Elevation: 1131

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	680929		670442	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	417		300	SURFACE
PRODUCTION	7"	29#	P110	7789		285	5284

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	4842	0	0	7621	12463

Total Depth: 12465

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7588	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jun 24, 2018	MISSISSIPPIAN (LESS CHESTER)	53	39	147	2774	382	GAS LIFT		OPEN	120

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
657499	640
662467	CONFIRM

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1169 BBLs 15% HCL

Fracture Treatments

230,171 BBLs SLICKWATER 5,894,600 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4390
COTTAGE GROVE	6062
CHECKERBOARD	6427
BIG LIME	6856
OSWEGO	6907
VERDIGRIS	7024
PINK LIME	7146
MISSISSIPPIAN	7284

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7789' TO TERMINUS @ 12465'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 1 TWP: 15N RGE: 6W County: KINGFISHER

SW SW SW SE

171 FSL 2607 FEL of 1/4 SEC

Depth of Deviation: 7059 Radius of Turn: 634 Direction: 178 Total Length: 4438

Measured Total Depth: 12465 True Vertical Depth: 7488 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

Status: Accepted

1139954