

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073259560000

Completion Report

Spud Date: March 15, 2018

OTC Prod. Unit No.: 073-223766-0-0000

Drilling Finished Date: March 26, 2018

1st Prod Date: June 27, 2018

Completion Date: June 08, 2018

Drill Type: HORIZONTAL HOLE

Well Name: SAWGRASS 1705 9-32MH

Purchaser/Measurer:

Location: KINGFISHER 32 17N 5W
SE SE SW SE
240 FSL 1500 FEL of 1/4 SEC
Latitude: 35.898558 Longitude: -97.751682
Derrick Elevation: 0 Ground Elevation: 985

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	685571		670136	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X48	125			
SURFACE	9 5/8"	36#	J55	416		300	SURFACE
PRODUCTION	7"	29#	P110	7256		285	4483

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5106	0	0	7067	12173

Total Depth: 12175

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7003	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 26, 2018	MISSISSIPPIAN (LESS CHESTER)	253	39	865	3419	422	JET PUMP		OPEN	3996

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
656344	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1420 BBLS 15% HCL

Fracture Treatments

274,214 BBLS SLICKWATER 6,919,790 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	3948
COTTAGE GROVE	5565
CHECKERBOARD	5928
BIG LIME	6253
OSWEGO	6333
VERDIGRIS	6487
PINK LIME	6595
MISSISSIPPIAN	6714

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7256' TO TERMINUS @ 12175'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 32 TWP: 17N RGE: 5W County: KINGFISHER

NW NW NE NE

171 FNL 1125 FEL of 1/4 SEC

Depth of Deviation: 6565 Radius of Turn: 700 Direction: 359 Total Length: 4576

Measured Total Depth: 12175 True Vertical Depth: 7082 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

Status: Accepted

1140149