

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258990000

Completion Report

Spud Date: April 03, 2018

OTC Prod. Unit No.: 073-223680-0-0000

Drilling Finished Date: April 15, 2018

1st Prod Date: June 20, 2018

Completion Date: June 08, 2018

Drill Type: HORIZONTAL HOLE

Well Name: PEAT 1606 10-26MH

Purchaser/Measurer:

Location: KINGFISHER 35 16N 6W
NW NW NE NE
322 FNL 1169 FEL of 1/4 SEC
Latitude: 35.826472 Longitude: -97.802151
Derrick Elevation: 0 Ground Elevation: 1126

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	683550		671464	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	412		300	SURFACE
PRODUCTION	7"	29#	P110	7674		285	4913

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5216	0	0	7391	12607

Total Depth: 12609

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7340	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 19, 2018	MISSISSIPPIAN (LESS CHESTER)	233	39	558	2395	662	GAS LIFT		OPEN	111

Completion and Test Data by Producing Formation	
Formation Name: MISSISSIPPIAN (LESS CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
656923	640
661816	CONFIRM

Perforated Intervals	
From	To
There are no Perf. Intervals records to display.	

Acid Volumes	
1098 BBLS 15% HCL	

Fracture Treatments	
219,417 BBLS SLICKWATER 6,519,018 LBS SAND PROPPANT	

Formation	Top
TOPEKA	4289
COTTAGE GROVE	5974
CHECKERBOARD	6340
BIG LIME	6776
OSWEGO	6790
VERDIGRIS	6944
PINK LIME	7071
MISSISSIPPIAN	7231

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7674' TO TERMINUS @ 12609'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 26 TWP: 16N RGE: 6W County: KINGFISHER NW NE NE NE 172 FNL 410 FEL of 1/4 SEC Depth of Deviation: 6759 Radius of Turn: 731 Direction: 352 Total Length: 4784 Measured Total Depth: 12609 True Vertical Depth: 7253 End Pt. Location From Release, Unit or Property Line: 172

FOR COMMISSION USE ONLY	
Status: Accepted	1140085