

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258640000

Completion Report

Spud Date: February 14, 2018

OTC Prod. Unit No.: 073-223585-0-0000

Drilling Finished Date: February 24, 2018

1st Prod Date: June 04, 2018

Completion Date: May 11, 2018

Drill Type: HORIZONTAL HOLE

Well Name: OLD CRAB 1506 2-24MH

Purchaser/Measurer:

Location: KINGFISHER 24 15N 6W
SE SE SW SW
278 FSL 1179 FWL of 1/4 SEC
Latitude: 35.755463 Longitude: -97.794205
Derrick Elevation: 0 Ground Elevation: 1197

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	682662		670934	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	419		300	SURFACE
PRODUCTION	7"	29#	P110	7665		285	5158

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5084	0	0	7525	12609

Total Depth: 12611

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7488	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 03, 2018	MISSISSIPPIAN (LESS CHESTER)	142	39	168	1183	911	GAS LIFT		OPEN	93

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
664859	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1528 BBLs 15% HCL

Fracture Treatments

262,024 BBLs SLICKWATER 7,014,880 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4551
COTTAGE GROVE	6229
CHECKERBOARD	6590
BIG LIME/OSWEGO	7062
VERDIGRIS	7224
PINK LIME	7367
MISSISSIPPIAN	7593

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7665' TO TERMINUS @ 12611'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 24 TWP: 15N RGE: 6W County: KINGFISHER NE NW NW NW 176 FNL 358 FWL of 1/4 SEC Depth of Deviation: 6920 Radius of Turn: 611 Direction: 359 Total Length: 4724 Measured Total Depth: 12611 True Vertical Depth: 7422 End Pt. Location From Release, Unit or Property Line: 176

FOR COMMISSION USE ONLY
Status: Accepted
1139810