

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073255550000

Completion Report

Spud Date: March 18, 2017

OTC Prod. Unit No.: 07321926600000

Drilling Finished Date: April 28, 2017

1st Prod Date: July 09, 2017

Completion Date: July 06, 2017

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: PUDGE 1908 28 1H

Purchaser/Measurer: KINGFISHER MIDSTREAM

Location: KINGFISHER 28 19N 8W
SW SW SW SW
184 FSL 177 FWL of 1/4 SEC
Latitude: 36.087596 Longitude: -98.067523
Derrick Elevation: 1185 Ground Elevation: 1158

First Sales Date: 7-9-2017

Operator: GASTAR EXPLORATION INC 23199

1331 LAMAR STE 650
HOUSTON, TX 77010-3131

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	661891		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8"	36#	J-55	485		235	SURFACE
PRODUCTION	7"	29#	P-110	8220		685	15

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	11.6#	P-110	4859	0	0	8026	12885

Total Depth: 12896

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7951	WEATHERFORD	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 09, 2017	OSAGE	27	40	389	14407	239	GAS LIFT		64	150

Completion and Test Data by Producing Formation

Formation Name: OSAGE

Code: 352OSGE

Class: OIL

Spacing Orders

Order No	Unit Size
622905	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

180,222 GAL 15% HCL

Fracture Treatments

7,266,452 LBS SAND - 18% 100 MESH & 82% 30/50. 225,171 BBL SLICKWATER
--

Formation	Top
OSAGE	7762

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OPEN HOLE COMPLETION FROM 7" SHOE AT 8220' TO TERMINUS AT 12896'. OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED. LOCATION EXCEPTION ORDER 661891 READS LIKE THE LATERAL WAS CEMENTED BUT IS AN OPEN HOLE COMPLETION, WILL BE CORRECTED PER ATTORNEY FOR OPERATOR.

Lateral Holes

Sec: 28 TWP: 19N RGE: 8W County: KINGFISHER

NW NE NW NW

201 FNL 668 FWL of 1/4 SEC

Depth of Deviation: 7256 Radius of Turn: 659 Direction: 359 Total Length: 4676

Measured Total Depth: 12896 True Vertical Depth: 7835 End Pt. Location From Release, Unit or Property Line: 201

FOR COMMISSION USE ONLY

1139010

Status: Accepted