

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073260420000

Completion Report

Spud Date: June 07, 2018

OTC Prod. Unit No.: 073-224234-0-0000

Drilling Finished Date: June 17, 2018

1st Prod Date: September 27, 2018

Completion Date: September 08, 2018

Drill Type: HORIZONTAL HOLE

Well Name: REDBREAST 1505 6-7MH

Purchaser/Measurer:

Location: KINGFISHER 7 15N 5W
SE SE SW SW
283 FSL 1049 FWL of 1/4 SEC
Latitude: 35.784471 Longitude: -97.776766
Derrick Elevation: 0 Ground Elevation: 1122

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	674972		676149	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	414		300	SURFACE
PRODUCTION	7"	29#	P110	7661		285	4895

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5325	0	0	7256	12581

Total Depth: 12583

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7204	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 26, 2018	MISSISSIPPIAN (LESS CHESTER)	141	39	613	4348	934	GAS LIFT		OPEN	225

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
655996	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

824 BBLS 15% HCL

Fracture Treatments

245,566 BBLS SLICKWATER 6,418,577 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4383
COTTAGE GROVE	6017
CHECKERBOARD	6378
OSWEGO	6821
VERDIGRIS	6996
PINK LIME	7141
MISSISSIPPIAN	7320

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7661' TO TERMINUS @ 12585'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 674968 IS AN EXCEPTION TO THE RULE 165:10-3-28. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes
Sec: 7 TWP: 15N RGE: 5W County: KINGFISHER
NE NW NE NW
170 FNL 1757 FWL of 1/4 SEC
Depth of Deviation: 6655 Radius of Turn: 720 Direction: 356 Total Length: 4850
Measured Total Depth: 12583 True Vertical Depth: 7196 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY
Status: Accepted
1140852