

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073260410000

**Completion Report**

Spud Date: July 03, 2018

OTC Prod. Unit No.: 073-224245-0-0000

Drilling Finished Date: July 13, 2018

1st Prod Date: September 28, 2018

Completion Date: September 09, 2018

**Drill Type:** HORIZONTAL HOLE

Well Name: REDBREAST 1505 2-7MH

Purchaser/Measurer:

Location: KINGFISHER 7 15N 5W  
SE SE SW SW  
323 FSL 1049 FWL of 1/4 SEC  
Latitude: 35.78458 Longitude: -97.776766  
Derrick Elevation: 0 Ground Elevation: 1121

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	674970		676149	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	413		300	SURFACE
PRODUCTION	7"	29#	P110	7719		285	5485

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5396	0	0	7235	12631

**Total Depth: 12633**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7194	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 27, 2018	MISSISSIPPIAN (LESS CHESTER)	76	39	114	1500	1330	GAS LIFT		OPEN	117

<b>Completion and Test Data by Producing Formation</b>	
Formation Name: MISSISSIPPIAN (LESS CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
655966	640

Perforated Intervals	
From	To
There are no Perf. Intervals records to display.	

Acid Volumes	
844 BBLS 15% HCL	

Fracture Treatments	
236,421 BBLS SLICKWATER 6,195,020 LBS SAND PROPPANT	

Formation	Top
TOPEKA	4403
COTTAGE GROVE	6028
CHECKERBOARD	6390
OSWEGO	6836
VERDIGRIS	7015
PINK LIME	7154
MISSISSIPPIAN	7313

Were open hole logs run? No  
Date last log run:

Were unusual drilling circumstances encountered? No  
Explanation:

<b>Other Remarks</b>
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7719' TO TERMINUS @ 12633'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

<b>Lateral Holes</b>
Sec: 7 TWP: 15N RGE: 5W County: KINGFISHER  NE   NW   NW   NW  169 FNL   380 FEL of 1/4 SEC  Depth of Deviation: 6750 Radius of Turn: 728 Direction: 356 Total Length: 4811  Measured Total Depth: 12633 True Vertical Depth: 7228 End Pt. Location From Release, Unit or Property Line: 169

<b>FOR COMMISSION USE ONLY</b>	
Status: Accepted	1140920