

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073260210000

Completion Report

Spud Date: June 06, 2018

OTC Prod. Unit No.: 073-224149-0-0000

Drilling Finished Date: June 15, 2018

1st Prod Date: September 02, 2018

Completion Date: August 06, 2018

Drill Type: HORIZONTAL HOLE

Well Name: SLAUGHTER HOUSE 1706 9-36MH

Purchaser/Measurer:

Location: KINGFISHER 36 17N 6W
NE NE NW NE
283 FNL 1500 FEL of 1/4 SEC
Latitude: 35.911804 Longitude: -97.787245
Derrick Elevation: 0 Ground Elevation: 1018

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	686330		676112	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	434		265	SURFACE
PRODUCTION	7"	29#	P110	7444		280	4496

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5250	0	0	7153	12403

Total Depth: 12405

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7116	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 01, 2018	MISSISSIPPIAN (LESS CHESTER)	239	39	1093	4573	687	GAS LIFT		OPEN	174

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
673587	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1054 BBLS 15% HCL

Fracture Treatments

233,575 BBLS SLICKWATER 5,689,360 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4055
COTTAGE GROVE	5661
CHECKERBOARD	6024
BIG LIME	6336
OSWEGO	6410
VERDIGRIS	6598
PINK LIME	6705
MISSISSIPPIAN	6874

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7444' TO TERMINUS @ 12405'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 686920 IS AN EXCEPTION TO THE RULE 165:10-3-28.

Lateral Holes

Sec: 36 TWP: 17N RGE: 6W County: KINGFISHER

SW SW SE SE

174 FSL 1047 FEL of 1/4 SEC

Depth of Deviation: 6703 Radius of Turn: 729 Direction: 179 Total Length: 4629

Measured Total Depth: 12405 True Vertical Depth: 7273 End Pt. Location From Release, Unit or Property Line: 174

FOR COMMISSION USE ONLY

Status: Accepted

1140688