

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073260280000

Completion Report

Spud Date: May 19, 2018

OTC Prod. Unit No.: 073-224100-0-0000

Drilling Finished Date: May 29, 2018

1st Prod Date: August 24, 2018

Completion Date: August 15, 2018

Drill Type: HORIZONTAL HOLE

Well Name: SLAUGHTER HOUSE 1706 3-36MH

Purchaser/Measurer:

Location: KINGFISHER 36 17N 6W
N2 NE NW NW
249 FNL 990 FWL of 1/4 SEC
Latitude: 35.911832 Longitude: -97.796754
Derrick Elevation: 0 Ground Elevation: 1042

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
677484	

Increased Density	
Order No	
676112	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	421		265	SURFACE
PRODUCTION	7"	29#	P110	7500		280	4554

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5306	0	0	7117	12423

Total Depth: 12425

Packer	
Depth	Brand & Type
7071	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Sep 22, 2018	MISSISSIPPIAN (LESS CHESTER)	354	39	1651	4664	461	GAS LIFT		OPEN	179

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
673587	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1327 BBLS 15% HCL

Fracture Treatments

250,104 BBLS SLICKWATER 5,922,210 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4062
COTTAGE GROVE	5672
CHECKERBOARD	6042
BIG LIME	6355
OSWEGO	6442
VERDIGRIS	6612
PINK LIME	6720
MISSISSIPPIAN	6900

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7500' TO TERMINUS @ 12425'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 674559 IS AN EXCEPTION TO THE RULE 165:10-3-28. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN SUBMITTED.

Lateral Holes

Sec: 36 TWP: 17N RGE: 6W County: KINGFISHER

SE SE SW SW

169 FSL 1199 FWL of 1/4 SEC

Depth of Deviation: 6705 Radius of Turn: 671 Direction: 180 Total Length: 4650

Measured Total Depth: 12425 True Vertical Depth: 7324 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1140746

Status: Accepted