

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258930000

Completion Report

Spud Date: February 18, 2018

OTC Prod. Unit No.: 073-224155-0-0000

Drilling Finished Date: March 01, 2018

1st Prod Date: September 03, 2018

Completion Date: August 09, 2018

Drill Type: HORIZONTAL HOLE

Well Name: SLAUGHTER HOUSE 1706 6-36MH

Purchaser/Measurer:

Location: KINGFISHER 36 17N 6W
NE NE NW NE
233 FNL 1500 FEL of 1/4 SEC
Latitude: 35.911941 Longitude: -97.787246
Derrick Elevation: 0 Ground Elevation: 1018

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	686329		682778	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	416		300	SURFACE
PRODUCTION	7"	29#	P110	7559		280	4615

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5227	0	0	7285	12512

Total Depth: 12514

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7244	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 02, 2018	MISSISSIPPIAN (LESS CHESTER)	269	39	843	3134	572	GAS LIFT		OPEN	160

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
673587	640

Acid Volumes

1,311 BBLS 15% HCL

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Fracture Treatments

294,948 BBLS SLICKWATER 6,910,050 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4121
COTTAGE GROVE	5736
CHECKERBOARD	6110
BIG LIME	6421
OSWEGO	6511
VERDIGRIS	6677
PINK LIME	6790
MISSISSIPPIAN	7593

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7559' TO TERMINUS @ 12514'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 36 TWP: 17N RGE: 6W County: KINGFISHER

SW SW SW SE

170 FSL 2446 FEL of 1/4 SEC

Depth of Deviation: 6866 Radius of Turn: 615 Direction: 180 Total Length: 4747

Measured Total Depth: 12514 True Vertical Depth: 7301 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

Status: Accepted

1140722