

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073260620000

Completion Report

Spud Date: June 19, 2018

OTC Prod. Unit No.: 073-224212-0-0000

Drilling Finished Date: July 01, 2018

1st Prod Date: September 24, 2018

Completion Date: September 07, 2018

Drill Type: HORIZONTAL HOLE

Well Name: REDBREAST 1505 3-7MH

Purchaser/Measurer:

Location: KINGFISHER 7 15N 5W
SE SE SW SW
303 FSL 1049 FWL of 1/4 SEC
Latitude: 35.784525 Longitude: -97.776766
Derrick Elevation: 0 Ground Elevation: 1121

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	674971		676149	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	442		300	SURFACE
PRODUCTION	7"	29#	P110	7613		285	4784

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5105	0	0	7428	12533

Total Depth: 12535

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7378	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 23, 2018	MISSISSIPPIAN (LESS CHESTER)	97	39	192	1979	124	GAS LIFT		OPEN	111

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
655996	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1166 BBLS 15% HCL

Fracture Treatments

251,495 BBLS SLICKWATER 6,198,423 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4331
COTTAGE GROVE	5953
CHECKERBOARD	6309
OSWEGO	6751
VERDIGRIS	6917
PINK LIME	7043
MISSISSIPPIAN	7172

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7613' TO TERMINUS @ 12535'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 7 TWP: 15N RGE: 5W County: KINGFISHER

NE NE NW NW

170 FNL 1092 FWL of 1/4 SEC

Depth of Deviation: 6906 Radius of Turn: 685 Direction: 358 Total Length: 4614

Measured Total Depth: 12535 True Vertical Depth: 7444 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

1140809

Status: Accepted