

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073261690000

Completion Report

Spud Date: July 30, 2018

OTC Prod. Unit No.: 073-224247-0-0000

Drilling Finished Date: August 13, 2018

1st Prod Date: September 30, 2018

Completion Date: September 14, 2018

Drill Type: HORIZONTAL HOLE

Well Name: MALLORY 1805 5-30MH

Purchaser/Measurer:

Location: KINGFISHER 30 18N 5W
SW SW SE SW
228 FSL 1519 FWL of 1/4 SEC
Latitude: 36.000628 Longitude: -97.776859
Derrick Elevation: 0 Ground Elevation: 1191

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	677651		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	403		300	SURFACE
PRODUCTION	7"	29#	P110	7331		295	4048

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5184	0	0	7051	12235

Total Depth: 12237

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7008	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 29, 2018	MISSISSIPPIAN (LESS CHESTER)	346	39	454	1312	1404	GAS LIFT		OPEN	110

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
676871	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

2454 BBLS 15% HCL

Fracture Treatments

318,236 BBLS SLICKWATER 5,542,090 LBS SAND PROPPANT

Formation	Top
TOPEKA	4006
COTTAGE GROVE	5620
CHECKERBOARD	6005
BIG LIME	6217
OSWEGO	6300
VERDIGRIS	6448
PINK LIME	6555
MISSISSIPPIAN	6756

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7331' TO TERMINUS @ 12237'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 30 TWP: 18N RGE: 5W County: KINGFISHER

NE NW NE NW

170 FNL 1870 FWL of 1/4 SEC

Depth of Deviation: 6582 Radius of Turn: 736 Direction: 360 Total Length: 4558

Measured Total Depth: 12237 True Vertical Depth: 7185 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY

1140943

Status: Accepted