Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

OTC Prod. Unit No.: 073-224223-0-0000 Drilling Finished Date: July 28, 2018

1st Prod Date: September 25, 2018

Completion Date: September 12, 2018

Drill Type: HORIZONTAL HOLE

Well Name: BEOWULF 1805 5-31MH Purchaser/Measurer:

Location: KINGFISHER 30 18N 5W

SW SW SE SW

208 FSL 1519 FWL of 1/4 SEC

Latitude: 36.000574 Longitude: -97.776859 Derrick Elevation: 0 Ground Elevation: 1191

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

	Completion Type					
Х	Single Zone					
	Multiple Zone					
	Commingled					

Location Exception
Order No
683650

Increased Density				
Order No				
There are no Increased Density records to display.				

First Sales Date:

Casing and Cement								
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT	
CONDUCTOR	16"		X48	125				
SURFACE	9 5/8"	36#	J55	432		300	SURFACE	
PRODUCTION	7"	29#	P110	7376		360	4008	

Liner										
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth		
LINER	4 1/2"	13.5#	P110	5091	0	0	7175	12266		

Total Depth: 12268

Packer					
Depth	Brand & Type				
There are no Packer records to display.					

Plug					
Depth	Plug Type				
There are no Plug records to display.					

Initial Test Data

November 28, 2018 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Oct 24, 2018	MISSISSIPPIAN	792	39	876	1106	1853	ESP		OPEN	354

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders					
Order No Unit Size					
681182	640				
682786	165:5-7-6(G)				

Perforated Intervals					
From	То				
There are no Perf. Intervals records to display.					

Acid Volumes
2882 BBLS 15% HCL

Fracture Treatments					
09,879 BBLS SLICKWATER					
5,551,524 LBS SAND PROPPANT					

Formation	Тор
TOPEKA	3987
COTTAGE GROVE	5604
CHECKERBOARD	5983
BIG LIME	6199
OSWEGO	6280
VERDIGRIS	6437
PINK LIME	6540
MISSISSIPPIAN	6657

Were open hole logs run? No Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7363' TO TERMINUS @ 12268'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN SUBMITTED.

Lateral Holes

Sec: 31 TWP: 18N RGE: 5W County: KINGFISHER

SE SW SE SW

169 FSL 1876 FWL of 1/4 SEC

Depth of Deviation: 658 Radius of Turn: 722 Direction: 180 Total Length: 4588

Measured Total Depth: 12268 True Vertical Depth: 7218 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1140816

Status: Accepted

November 28, 2018 2 of 2