

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073260290000

Completion Report

Spud Date: June 17, 2018

OTC Prod. Unit No.: 073-224151-0-0000

Drilling Finished Date: June 29, 2018

1st Prod Date: September 02, 2018

Completion Date: August 05, 2018

Drill Type: HORIZONTAL HOLE

Well Name: SLAUGHTER HOUSE 1706 10-36MH

Purchaser/Measurer:

Location: KINGFISHER 36 17N 6W
NE NE NW NE
303 FNL 1500 FEL of 1/4 SEC
Latitude: 35.911749 Longitude: -97.787244
Derrick Elevation: 0 Ground Elevation: 1018

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	686921		676112	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	459		265	SURFACE
PRODUCTION	7"	29#	P110	7595		280	4647

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5700	0	0	6868	12568

Total Depth: 12570

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6804	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 01, 2018	MISSISSIPPIAN (LESS CHESTER)	203	39	672	3310	743	GAS LIFT		OPEN	147

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
673587		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
734 BBLS 15% HCL				223,125 BBLS SLICKWATER 5,795,700 LBS SAND PROPPANT					

Formation	Top
TOPEKA	4103
COTTAGE GROVE	5761
CHECKERBOARD	6116
BIG LIME	6419
OSWEGO	6509
VERDIGRIS	6683
PINK LIME	6791
MISSISSIPPIAN	6965

Were open hole logs run? No
 Date last log run:
 Were unusual drilling circumstances encountered? No
 Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7595' TO TERMINUS @ 12570'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 677483 IS AN EXCEPTION TO THE RULE 165:10-3-28.

Lateral Holes
Sec: 36 TWP: 17N RGE: 6W County: KINGFISHER SW SE SE SE 170 FSL 349 FEL of 1/4 SEC Depth of Deviation: 6610 Radius of Turn: 810 Direction: 180 Total Length: 4949 Measured Total Depth: 12570 True Vertical Depth: 7083 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1140694</div>