## Oklahoma Corporation Commission Oil & Gas Conservation Division Post Office Box 52000 Oklahoma City, Oklahoma 73152-2000

Rule 165: 10-3-25

API No.: 35073259850000 **Completion Report** Spud Date: May 20, 2018

OTC Prod. Unit No.: 073-224143-0-0000 Drilling Finished Date: June 02, 2018

1st Prod Date: August 27, 2018

Completion Date: July 12, 2018

First Sales Date:

**Drill Type: HORIZONTAL HOLE** 

Well Name: SLUGWORTH 1906 4-1MH Purchaser/Measurer:

KINGFISHER 1 19N 6W NE NE NW NW Location:

276 FNL 1318 FWL of 1/4 SEC

Latitude: 36.158378 Longitude: -97.795515 Derrick Elevation: 0 Ground Elevation: 1068

OKLAHOMA ENERGY ACQUISITIONS LP 23509 Operator:

> 15021 KATY FREEWAY STE 400 HOUSTON, TX 77094-1900

Completion Type					
Х	Single Zone				
	Multiple Zone				
	Commingled				

Location Exception
Order No
686598

Increased Density
Order No
669290

Casing and Cement							
Туре	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	581		265	SURFACE
PRODUCTION	7"	29#	P110	6809		285	3608

				Liner				
Туре	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	4861	0	0	6659	11520

Total Depth: 11522

Packer					
Depth	Brand & Type				
6619	ASIII				

Plug					
Depth Plug Type					
There are no Plug records to display.					

**Initial Test Data** 

November 28, 2018 1 of 2

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut- In Pressure	Choke Size	Flow Tubing Pressure
Sep 25, 2018	MISSISSIPPIAN	178	39	111	624	423	GAS LIFT		OPEN	153

### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders					
Order No	Unit Size				
631110	640				
665171	CONFIRM				
678184	MODIFY				

Perforated Intervals					
From To					
There are no Perf. Intervals records to display.					

Acid Volumes
1080 BBLS 15% HCL

Fracture Treatments
216,725 BBLS SLICKWATER
5,859,180 LBS SAND PROPPANT

Formation	Тор
TOPEKA	3933
COTTAGE GROVE	5417
CHECKERBOARD	5837
BIG LIME	6029
OSWEGO	6074
VERDIGRIS	6228
PINK LIME	6332
MISSISSIPPIAN	6466

Were open hole logs run? No Date last log run:

Were unusual drilling circumstances encountered? No Explanation:

## Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 6809' TO TERMINUS @ 11522'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 666117 IS AN EXCEPTION TO THE RULE 165:10-3-28.

#### **Lateral Holes**

Sec: 1 TWP: 19N RGE: 6W County: KINGFISHER

SW SE SE SW

171 FSL 2302 FWL of 1/4 SEC

Depth of Deviation: 6223 Radius of Turn: 513 Direction: 181 Total Length: 4414

Measured Total Depth: 11522 True Vertical Depth: 6749 End Pt. Location From Release, Unit or Property Line: 171

# FOR COMMISSION USE ONLY

1140647

Status: Accepted

November 28, 2018 2 of 2