

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073256210000

**Completion Report**

Spud Date: May 13, 2017

OTC Prod. Unit No.: 073-222596-0-0000

Drilling Finished Date: May 26, 2017

1st Prod Date: November 26, 2017

Completion Date: October 29, 2017

**Drill Type: HORIZONTAL HOLE**

Well Name: FOSTER 1706 7-24MH

Purchaser/Measurer:

Location: KINGFISHER 13 17N 6W  
SE NE SE SE  
733 FSL 200 FEL of 1/4 SEC  
Latitude: 35.94357 Longitude: -97.78287  
Derrick Elevation: 0 Ground Elevation: 1051

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	675991		659274	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	123			
SURFACE	9 5/8"	36#	NT95	425		300	SURFACE
PRODUCTION	7"	29#	P110	7376		285	4619

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5097	0	0	7120	12217

**Total Depth: 12219**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7072	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 25, 2017	MISSISSIPPIAN	5	39	29	5800	995	GAS LIFT		OPEN	144

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

#### Spacing Orders

Order No	Unit Size
649273	640
631434	640
646384	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

3749 BBLS 15% HCL
-------------------

#### Fracture Treatments

266,501 BBLS SLICKWATER 6,380,190# SAND PROPPANT
---

Formation	Top
COTTAGE GROVE	5576
HOGSHOOTER	5820
CHECKERBOARD	5932
CLEVELAND	5985
BIG LIME	6216
OSWEGO (4TH)	6344
VERDIGRIS	6455
PINK LIME	6571
CHESTER	6705

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7376' TO TERMINUS @ 12219'. THE 4 1/2" LINER IS NOT CEMENTED.

#### Lateral Holes

Sec: 24 TWP: 17N RGE: 6W County: KINGFISHER

SW SE SE SE

204 FSL 373 FEL of 1/4 SEC

Depth of Deviation: 6622 Radius of Turn: 745 Direction: 179 Total Length: 4490

Measured Total Depth: 12219 True Vertical Depth: 7223 End Pt. Location From Release, Unit or Property Line: 204

#### FOR COMMISSION USE ONLY

Status: Accepted

1138223

May 10, 2018

2 of 3

└─┘