

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073255660002

Completion Report

Spud Date: April 21, 2017

OTC Prod. Unit No.: 073-219281-0-0000

Drilling Finished Date: May 04, 2017

1st Prod Date: September 13, 2017

Completion Date: September 05, 2017

Drill Type: HORIZONTAL HOLE

Well Name: BUTTERCUP 1905 1-5MH

Purchaser/Measurer:

Location: KINGFISHER 5 19N 5W
SW SW SW SE
183 FSL 2399 FEL of 1/4 SEC
Latitude: 36.14542 Longitude: -97.75458
Derrick Elevation: 0 Ground Elevation: 1016

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	669923		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	123			
SURFACE	9 5/8"	36#	J55	423		300	SURFACE
PRODUCTION	7"	29#	J55	6406		285	3627

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5151	0	0	6227	11378

Total Depth: 11380

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6195	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 12, 2017	MISSISSIPPIAN	242	39	163	674	515	GAS LIFT		OPEN	117

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN		Code: 359MSSP		Class: OIL	
Spacing Orders		Perforated Intervals			
Order No	Unit Size	From	To		
635628	640	There are no Perf. Intervals records to display.			
Acid Volumes		Fracture Treatments			
3499 BBLS 15% HCL		288,297 BBLS SLICKWATER 5,537,040 LBS PROPPANT (SAND)			

Formation	Top
COTTAGE GROVE	5146
HOGSHOOTER	5512
CHECKERBOARD	5546
CLEVELAND	5627
BIG LIME	5714
OSWEGO (4TH)	0
PRUE	5922
VERDIGRIS	5937
PINK LIME	6041
CHESTER	6163
MRMC	6285
MLM	6337

Were open hole logs run? No
 Date last log run:
 Were unusual drilling circumstances encountered? No
 Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 6406' TO TERMINUS @ 11380'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 5 TWP: 19N RGE: 5W County: KINGFISHER NW NE NW NE 206 FNL 1659 FEL of 1/4 SEC Depth of Deviation: 6229 Radius of Turn: 567 Direction: 360 Total Length: 4287 Measured Total Depth: 11380 True Vertical Depth: 6714 End Pt. Location From Release, Unit or Property Line: 206

FOR COMMISSION USE ONLY

