

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073257830000

Completion Report

Spud Date: September 27, 2017

OTC Prod. Unit No.: 073-222873-0-0000

Drilling Finished Date: October 06, 2017

1st Prod Date: January 19, 2018

Completion Date: December 18, 2017

Drill Type: HORIZONTAL HOLE

Well Name: LANKARD 1706 9-34MH

Purchaser/Measurer:

Location: KINGFISHER 34 17N 6W
NW NW NW NE
210 FNL 2468 FEL of 1/4 SEC
Latitude: 35.91201 Longitude: -97.82624
Derrick Elevation: 0 Ground Elevation: 1056

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	659622		659532	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	120			
SURFACE	9 5/8"	36#	J55	375		300	SURFACE
PRODUCTION	7"	29#	P110	7379		285	4469

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5028	0	0	7234	12262

Total Depth: 12264

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7190	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Feb 17, 2018	MISSISSIPPIAN (LESS CHESTER)	233	39	800	3433	357	GAS LIFT		OPEN	125

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
652716	640
654076	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1620 BBLS 15% HCL

Fracture Treatments

252,691 BBLS SLICKWATER 7,053,640 LBS SAND PROPPANT
--

Formation	Top
BIG LIME	6400
OSWEGO (4TH)	6536
PRUE	6619
VERDIGRIS	6644
SKINNER	6722
PINK LIME	6753
RED FORK	6793
INOLA	6833
CHESTER	6884
MISSSSIPPIAN LESS CHESTER	6980

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7379' TO TERMINUS @ 12264'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 34 TWP: 17N RGE: 6W County: KINGFISHER

SW SE SW SE

206 FSL 1847 FEL of 1/4 SEC

Depth of Deviation: 6673 Radius of Turn: 748 Direction: 179 Total Length: 4505

Measured Total Depth: 12264 True Vertical Depth: 7268 End Pt. Location From Release, Unit or Property Line: 206

FOR COMMISSION USE ONLY

Status: Accepted