

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073256870000

**Completion Report**

Spud Date: July 10, 2017

OTC Prod. Unit No.: 073-222836-0-0000

Drilling Finished Date: July 19, 2017

1st Prod Date: January 10, 2018

Completion Date: November 15, 2017

**Drill Type:** HORIZONTAL HOLE

Well Name: THEMER 1706 10-6MH

Purchaser/Measurer:

Location: KINGFISHER 6 17N 6W  
SE SW SE SE  
203 FSL 958 FEL of 1/4 SEC  
Latitude: 35.9715 Longitude: -97.87475  
Derrick Elevation: 0 Ground Elevation: 1077

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	665286		665411	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	NT95	410		300	SURFACE
PRODUCTION	7"	29#	P110	7550		285	4790

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5307	0	0	7371	12678

**Total Depth: 12680**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7332	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 08, 2018	MISSISSIPPIAN (LESS CHESTER)	188	39	196	1043	584	GAS LIFT		OPEN	127

<b>Completion and Test Data by Producing Formation</b>	
Formation Name: MISSISSIPPIAN (LESS CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
651335	640

Perforated Intervals	
From	To
There are no Perf. Intervals records to display.	

Acid Volumes	
4607 BBLS 15% HCL	

Fracture Treatments	
285,130 BBLS SLICKWATER 7,281,520 LBS SAND PROPPANT	

Formation	Top
BIG LIME	6435
OSWEGO (4TH)	6580
PRUE	6662
VERDIGRIS	6701
SKINNER INTERVAL	6779
PINK LIME	6796
RED FORK	6846
INOLA	6908
MANNING A	6969
MERAMEC	7149

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

<b>Other Remarks</b>
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7550' TO TERMINUS @ 12680'. THE 4 1/2" LINER IS NOT CEMENTED. ORDER 664796(I.O.) EXCEPTION TO THE RULE 165:10-3-28(C)(2)(B). OCC -THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

<b>Lateral Holes</b>
<p>Sec: 6 TWP: 17N RGE: 6W County: KINGFISHER</p> <p>NW   NE   NE   NE</p> <p>174 FNL   385 FEL of 1/4 SEC</p> <p>Depth of Deviation: 6799 Radius of Turn: 790 Direction: 360 Total Length: 4727</p> <p>Measured Total Depth: 12680 True Vertical Depth: 7358   End Pt. Location From Release, Unit or Property Line: 174</p>

