

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073257400000

**Completion Report**

Spud Date: September 03, 2017

OTC Prod. Unit No.: 073-222932-0-0000

Drilling Finished Date: September 13, 2017

1st Prod Date: February 01, 2018

Completion Date: December 30, 2017

**Drill Type: HORIZONTAL HOLE**

Well Name: TODD 1706 8-4MH

Purchaser/Measurer:

Location: KINGFISHER 33 18N 6W  
SW SW SE SE  
216 FSL 1306 FEL of 1/4 SEC  
Latitude: 35.98637 Longitude: -97.84047  
Derrick Elevation: 0 Ground Elevation: 1104

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	663150		663148	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	107			
SURFACE	9 5/8"	36#	J55	412		300	SURFACE
PRODUCTION	7"	29#	P110	7382		280	4434

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5393	0	0	7127	12520

**Total Depth: 12522**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7107	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Feb 18, 2018	MISSISSIPPIAN (LESS CHESTER)	57	39	108	1895	727	GAS LIFT		OPEN	162

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

#### Spacing Orders

Order No	Unit Size
650964	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

1151 BBLS 15% HCL
-------------------

#### Fracture Treatments

236,871 BBLS SLICKWATER 6,426,320 LBS SAND PROPPANT
--

Formation	Top
BIG LIME	6311
OSWEGO (4TH)	6463
PRUE SS	6536
VERDIGRIS	6558
SKINNER INTERVAL	6638
PINK LIME	6670
RED FORK	6699
INOLA LIME	6759
CHESTER	6806
MISSISSIPPIAN LESS CHESTER	6962

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7382' TO TERMINUS @ 12522'. THE 4 1/2" LINER IS NOT CEMENTED. ORDER 664558 EXCEPTION TO THE RULE 165:10-3-2(C)(2)(B). OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN SUBMITTED.

#### Lateral Holes

Sec: 4 TWP: 17N RGE: 6W County: KINGFISHER

SW SE SW SE

173 FSL 1890 FEL of 1/4 SEC

Depth of Deviation: 6644 Radius of Turn: 642 Direction: 178 Total Length: 4917

Measured Total Depth: 12522 True Vertical Depth: 7207 End Pt. Location From Release, Unit or Property Line: 173

#### FOR COMMISSION USE ONLY

1138742

