

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258270000

Completion Report

Spud Date: December 22, 2017

OTC Prod. Unit No.: 073-223045-0-0000

Drilling Finished Date: January 04, 2018

1st Prod Date: February 26, 2018

Completion Date: February 10, 2018

Drill Type: HORIZONTAL HOLE

Well Name: MOUSE RAT 1605 1-9MH

Purchaser/Measurer:

Location: KINGFISHER 16 16N 5W
NW NW NE NW
220 FNL 1470 FWL of 1/4 SEC
Latitude: 35.87027 Longitude: -97.74033
Derrick Elevation: 0 Ground Elevation: 1054

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	671921		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	100			
SURFACE	9 5/8"	36#	J55	417		300	SURFACE
PRODUCTION	7"	29#	P110	7350		285	4587

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5146	0	0	7111	12257

Total Depth: 12259

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7071	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Mar 27, 2018	MISSISSIPPIAN	641	39	1862	2905	526	GAS LIFT		OPEN	207

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
669705	640

Acid Volumes

4222 BBLS 15% HCL

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Fracture Treatments

308,611 BBLS SLICKWATER 6,264,320 LBS SAND PROPPANT
--

Formation	Top
COTTAGE GROVE	5570
HOGSHOOTER	5800
CHECKERBOARD	5925
BIG LIME	6300
OSWEGO (4TH)	6395
PRUE	6484
SKINNER	6559
PINK LIME	6602
INOLA	6679
MISSISSIPPIAN	6703

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7350' TO TERMINUS @ 12259'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 9 TWP: 16N RGE: 5W County: KINGFISHER

NE NE NE NW

171 FNL 2633 FWL of 1/4 SEC

Depth of Deviation: 6617 Radius of Turn: 757 Direction: 359 Total Length: 4619

Measured Total Depth: 12259 True Vertical Depth: 7089 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

Status: Accepted

1138903

