

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256840000

Completion Report

Spud Date: June 26, 2017

OTC Prod. Unit No.: 073-222741-0-0000

Drilling Finished Date: July 07, 2017

1st Prod Date: December 23, 2017

Completion Date: November 15, 2017

Drill Type: HORIZONTAL HOLE

Well Name: THEMER 1706 8-6MH

Purchaser/Measurer:

Location: KINGFISHER 6 17N 6W
SE SW SE SE
183 FSL 958 FEL of 1/4 SEC
Latitude: 35.97145 Longitude: -97.87476
Derrick Elevation: 0 Ground Elevation: 1077

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	665084		665411	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	412		300	SURFACE
PRODUCTION	7"	29#	P110	7614		285	4856

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	6307	0	0	6431	12738

Total Depth: 12740

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7256	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 21, 2018	MISSISSIPPIAN (LESS CHESTER)	152	39	141	928	756	GAS LIFT		OPEN	116

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

Spacing Orders

Order No	Unit Size
651335	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

4593 BBLS 15% HCL

Fracture Treatments

260,593 BBLS SLICKWATER 7,258,240 LBS SAND PROPPANT
--

Formation	Top
COTTAGE GROVE	5826
HOGSHOOTER	6171
CLEVELAND	6296
BIG LIME	6464
OSWEGO (4TH)	6607
VERDIGRIS	6717
PINK LIME	6843
INOLA	6934
MANNING A	7012
MERAMEC	7202

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7614' TO TERMINUS @ 12740'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HSA NOT BEEN ISSUED.

Lateral Holes

Sec: 6 TWP: 17N RGE: 6W County: KINGFISHER

NW NE NW NE

171 FNL 1915 FEL of 1/4 SEC

Depth of Deviation: 6892 Radius of Turn: 811 Direction: 2 Total Length: 4693

Measured Total Depth: 12740 True Vertical Depth: 7420 End Pt. Location From Release, Unit or Property Line: 171

FOR COMMISSION USE ONLY

1138463

