

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256560000

Completion Report

Spud Date: June 10, 2017

OTC Prod. Unit No.: 073-222739-0-0000

Drilling Finished Date: June 21, 2017

1st Prod Date: December 24, 2017

Completion Date: December 02, 2017

Drill Type: HORIZONTAL HOLE

Well Name: HOSKINS 1705 7-9MH

Purchaser/Measurer:

Location: KINGFISHER 16 17N 5W
NE NE NW NE
197 FNL 1322 FEL of 1/4 SEC
Latitude: 35.95536 Longitude: -97.73382
Derrick Elevation: 0 Ground Elevation: 1073

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	671838		668067	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	123			
SURFACE	9 5/8"	36#	J55	430		300	SURFACE
PRODUCTION	7"	29#	P110	7387		285	4596

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5040	0	0	7208	12248

Total Depth: 12250

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7187	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 22, 2018	MISSISSIPPIAN (LESS CHESTER)	231	39	127	550	631	GAS LIFT		OPEN	132

Completion and Test Data by Producing Formation	
Formation Name: MISSISSIPPIAN (LESS CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
644111	640

Perforated Intervals	
From	To
There are no Perf. Intervals records to display.	

Acid Volumes	
3477 BBLS 15% HCL	

Fracture Treatments	
276,485 BBLS SLICKWATER 6,803,526 LBS SAND PROPPANT	

Formation	Top
AVANT	5501
HOGSHOOTER	5783
CHECKERBOARD	5874
CLEVELAND	5919
BIG LIME	6138
OSWEGO (4TH)	6257
PRUE	6338
SKINNER	6440
RED FORK	6530
MERAMEC	6666

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7387' TO TERMINUS @ 12250'. THE 4 1/2" CASING IS NOT CEMENTED. ORDER 660096 EXCEPTION TO THE RULE 165:10-3-28(C)(2)(B).

Lateral Holes
Sec: 9 TWP: 17N RGE: 5W County: KINGFISHER NE NE NE NW 210 FNL 2572 FWL of 1/4 SEC Depth of Deviation: 6657 Radius of Turn: 686 Direction: 360 Total Length: 4600 Measured Total Depth: 12250 True Vertical Depth: 7121 End Pt. Location From Release, Unit or Property Line: 210

FOR COMMISSION USE ONLY	
Status: Accepted	1138474

—