

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256070000

Completion Report

Spud Date: April 20, 2017

OTC Prod. Unit No.: 073-219017-0-0000

Drilling Finished Date: May 13, 2017

1st Prod Date: June 25, 2017

Completion Date: June 23, 2017

Drill Type: HORIZONTAL HOLE

Well Name: KAITLYN 1606 1H-34

Purchaser/Measurer: MARK WEST

Location: KINGFISHER 3 15N 6W
NW NW NW NW
300 FNL 240 FWL of 1/4 SEC
Latitude: 35.81215 Longitude: -97.83336
Derrick Elevation: 1195 Ground Elevation: 1167

First Sales Date: 6/25/2017

Operator: NEWFIELD EXPLORATION MID-CON INC 20944

24 WATERWAY AVE STE 900
THE WOODLANDS, TX 77380-2764

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	669920		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8"	36#	J-55	380		120	SURFACE
INTERMEDIATE	7"	29#	P-110	8142		430	242

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.50	P-110	5674	0	0	7241	12915

Total Depth: 12915

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7623	ASIII	There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jul 14, 2017	MISSISSIPPIAN	269	40	407	1513	812	FLOWING	1000	64	720

Completion and Test Data by Producing Formation			
Formation Name: MISSISSIPPIAN		Code: 359MSSP	Class: OIL
Spacing Orders		Perforated Intervals	
Order No	Unit Size	From	To
658291	640	There are no Perf. Intervals records to display.	
Acid Volumes		Fracture Treatments	
15 HCL 15% = 863 BBLS.		TOTAL FLUIDS = 287,044 BBLS. TOTAL PROPPANT = 6,487,760 LBS.	

Formation	Top
------------------	------------

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
OCC - THIS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING AT 8142' TO TERMINUS AT 12915', THE 4 1/2" LINER IS NOT CEMENTED. LOCATION EXCEPTION 663170 TO CORRECT SCRIVENER'S ERROR IN PARAGRAPH 9F.

Lateral Holes
Sec: 34 TWP: 16N RGE: 6W County: KINGFISHER NE NW NW NW 170 FNL 415 FWL of 1/4 SEC Depth of Deviation: 7300 Radius of Turn: 488 Direction: 2 Total Length: 4772 Measured Total Depth: 12915 True Vertical Depth: 7737 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY	
Status: Accepted	1138072