

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073255200000

**Completion Report**

Spud Date: February 24, 2017

OTC Prod. Unit No.: 07321869100000

Drilling Finished Date: April 04, 2017

**Amended**

1st Prod Date: May 02, 2017

Amend Reason: AMEND PROD CSG TOC

Completion Date: May 02, 2017

**Drill Type: HORIZONTAL HOLE**

Well Name: JESTER 1606 1UMH-3

Purchaser/Measurer: MARKWEST OKLA GAS CO LLC

Location: KINGFISHER 3 16N 6W  
NW NW NW NW  
233 FNL 208 FWL of 1/4 SEC  
Derrick Elevation: 1094 Ground Elevation: 1070

First Sales Date: 05/04/17

Operator: CHAPARRAL ENERGY LLC 16896

701 CEDAR LAKE BLVD  
OKLAHOMA CITY, OK 73114-7800

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	656446		656406	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8	36	J-55	673		300	SURFACE
INTERMEDIATE	7	26	P-110	7339		243	5052

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2	11.6	P-110	4311	0	0	7234	11545

**Total Depth: 11560**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
There are no Packer records to display.		There are no Plug records to display.	

Initial Test Data										
Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 21, 2017	MISSISSIPPIAN	585	44	576	985	1504	FLOWING		OPEN	

**Completion and Test Data by Producing Formation**

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

**Spacing Orders**

Order No	Unit Size
630735	640

**Perforated Intervals**

From	To
7338	11560

**Acid Volumes**

1500 GAL 15% HCL
------------------

**Fracture Treatments**

10,050,781 # PROP & 212,111 BBLS TFW
--------------------------------------

Formation	Top
MISSISSIPPIAN	7338

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

**Other Remarks**

OCC: FLE ORDER HAS NOT BEEN ISSUED. WE HAVE ACCEPTED OPERATORS DATA AS SUBMITTED. IRREGULAR SECTION. OPEN HOLE COMPLETION FROM 7339' TO TOTAL DEPTH OF 11560'.

**Lateral Holes**

Sec: 3 TWP: 16N RGE: 6W County: KINGFISHER

SE SW SW SW

159 FSL 348 FWL of 1/4 SEC

Depth of Deviation: 6535 Radius of Turn: 1196 Direction: 180 Total Length: 4222

Measured Total Depth: 11560 True Vertical Depth: 7177 End Pt. Location From Release, Unit or Property Line: 159

**FOR COMMISSION USE ONLY**

1138721

Status: Accepted