

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073257940000

Completion Report

Spud Date: October 13, 2017

OTC Prod. Unit No.: 073-223529-0-0000

Drilling Finished Date: October 22, 2017

1st Prod Date: April 26, 2018

Completion Date: March 28, 2018

Drill Type: HORIZONTAL HOLE

Well Name: JAMES 1706 8-26MH

Purchaser/Measurer:

Location: KINGFISHER 26 17N 6W
SE SE SW SE
310 FSL 1580 FEL of 1/4 SEC
Latitude: 35.91337 Longitude: -97.80544
Derrick Elevation: 0 Ground Elevation: 1074

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type	
X	Single Zone
	Multiple Zone
	Commingled

Location Exception	
Order No	
672646	

Increased Density	
Order No	
668142	

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	420		300	SURFACE
PRODUCTION	7"	29#	P110	7374		285	4463

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5120	0	0	7223	12343

Total Depth: 12345

Packer	
Depth	Brand & Type
7156	ASIII

Plug	
Depth	Plug Type
There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 25, 2018	MISSISSIPPIAN	231	39	436	1887	415	GAS LIFT		OPEN	122

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
634013	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1170 BBLS 15% HCL

Fracture Treatments

308,411 BBLS SLICKWATER 6,822,260 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4178
COTTAGE GROVE	5853
CHECKERBOARD	6199
BIG LIME	6511
OSWEGO	6616
VERDIGRIS	6765
PINK LIME	6879
MISSISSIPPIAN	7008

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7374' TO TERMINUS @ 12345'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 26 TWP: 17N RGE: 6W County: KINGFISHER

NW NW NW NE

174 FNL 2586 FEL of 1/4 SEC

Depth of Deviation: 6765 Radius of Turn: 348 Direction: 359 Total Length: 5033

Measured Total Depth: 12345 True Vertical Depth: 7113 End Pt. Location From Release, Unit or Property Line: 174

FOR COMMISSION USE ONLY

1139609

Status: Accepted