

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073258420001

**Completion Report**

Spud Date: December 13, 2017

OTC Prod. Unit No.: 073-223513-0-0000

Drilling Finished Date: December 25, 2017

1st Prod Date: April 19, 2018

Completion Date: March 22, 2018

**Drill Type:** HORIZONTAL HOLE

Well Name: NIKO 1606 3-36MH

Purchaser/Measurer:

Location: KINGFISHER 36 16N 6W  
NE NE NW NW  
203 FNL 1278 FWL of 1/4 SEC  
Latitude: 35.826745 Longitude: -97.793896  
Derrick Elevation: 0 Ground Elevation: 1118

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	672113		670789	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	418		300	SURFACE
PRODUCTION	7"	29#	P110	7434		280	4491

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5079	0	0	7283	12362

**Total Depth: 12364**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7245	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 18, 2018	MISSISSIPPIAN (LESS CHESTER)	386	39	963	2495	419	GAS LIFT		OPEN	138

<b>Completion and Test Data by Producing Formation</b>			
Formation Name: MISSISSIPPIAN (LESS CHESTER)		Code: 359MSNLC	Class: OIL
<b>Spacing Orders</b>		<b>Perforated Intervals</b>	
<b>Order No</b>	<b>Unit Size</b>	<b>From</b>	<b>To</b>
668412	640	There are no Perf. Intervals records to display.	
<b>Acid Volumes</b>		<b>Fracture Treatments</b>	
1343 BBLS 15% HCL		260,274 BBLS SLICKWATER 6,994,680 LBS SAND PROPPANT	

Formation	Top
TOPEKA	4271
COTTAGE GROVE	5911
CHECKERBOARD	6284
OSWEGO	6717
VERDIGRIS	6883
PINK LIME	7012
MISSISSIPPIAN	7175

Were open hole logs run? No  
Date last log run:

Were unusual drilling circumstances encountered? No  
Explanation:

<b>Other Remarks</b>
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7434' TO TERMINUS @ 12364'. THE 4 1/2" LINER IS NOT CEMENTED.

<b>Lateral Holes</b>
Sec: 36 TWP: 16N RGE: 6W County: KINGFISHER  SE SE SW SW  172 FSL 1117 FWL of 1/4 SEC  Depth of Deviation: 6731 Radius of Turn: 594 Direction: 178 Total Length: 4721  Measured Total Depth: 12364 True Vertical Depth: 7284 End Pt. Location From Release, Unit or Property Line: 172

<b>FOR COMMISSION USE ONLY</b>
<div style="float: right; text-align: right;">1139527</div> <div>Status: Accepted</div>