

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258870000

Completion Report

Spud Date: February 01, 2018

OTC Prod. Unit No.: 073-223271-0-0000

Drilling Finished Date: February 14, 2018

1st Prod Date: April 02, 2018

Completion Date: March 14, 2018

Drill Type: HORIZONTAL HOLE

Well Name: CATERPILLAR 1506 1-11MH

Purchaser/Measurer:

Location: KINGFISHER 11 15N 6W
NW NW NE NW
233 FNL 1400 FWL of 1/4 SEC
Latitude: 35.797703 Longitude: -97.811126
Derrick Elevation: 0 Ground Elevation: 1185

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	683542		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	418		300	SURFACE
PRODUCTION	7"	29#	P110	7882		280	4945

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5120	0	0	7718	12838

Total Depth: 12840

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7696	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 01, 2018	MISSISSIPPIAN (LESS CHESTER)	615	39	1139	1852	270	GAS LIFT		OPEN	185

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
675735		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
1301 BBLS 15% HCL				289,793 BBLS SLICKWATER 6,315,000 LBS SAND PROPPANT					

Formation	Top
TOPEKA	4504
COTTAGE GROVE	6153
CHECKERBOARD	6521
BIG LIME	6981
OSWEGO	7016
VERDIGRIS	7130
PINK LIME	7250
MISSISSIPPIAN	7413

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7882' TO TERMINUS @ 12840'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 11 TWP: 15N RGE: 6W County: KINGFISHER SE SW SW SW 173 FSL 385 FWL of 1/4 SEC Depth of Deviation: 7132 Radius of Turn: 727 Direction: 180 Total Length: 4605 Measured Total Depth: 12840 True Vertical Depth: 7715 End Pt. Location From Release, Unit or Property Line: 173

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1139427</div>