

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258140000

Completion Report

Spud Date: November 27, 2017

OTC Prod. Unit No.: 073-223286-0-0000

Drilling Finished Date: December 09, 2017

1st Prod Date: April 06, 2018

Completion Date: March 10, 2018

Drill Type: HORIZONTAL HOLE

Well Name: ZEPPELIN 1606 3-10MH

Purchaser/Measurer:

Location: KINGFISHER 10 16N 6W
SW SW SE SW
223 FSL 1649 FWL of 1/4 SEC
Latitude: 35.87163 Longitude: -97.82818
Derrick Elevation: 0 Ground Elevation: 1098

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	680310		669997	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	420		400	SURFACE
PRODUCTION	7"	29#	P110	7476		285	4711

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5318	0	0	7078	12396

Total Depth: 12398

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7061	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 05, 2018	MISSISSIPPIAN (LESS CHESTER)	366	39	1384	3781	526	GAS LIFT		OPEN	166

Completion and Test Data by Producing Formation			
Formation Name: MISSISSIPPIAN (LESS CHESTER)		Code: 359MSNLC	Class: OIL
Spacing Orders		Perforated Intervals	
Order No	Unit Size	From	To
667174	640	There are no Perf. Intervals records to display.	
Acid Volumes		Fracture Treatments	
1386 BBLS 15% HCL		236,582 BBLS SLICKWATER 6,384,721 LBS SAND PROPPANT	

Formation	Top
COTTAGE GROVE	5920
CHECKERBOARD	6278
BIG LIME	6657
OSWEGO	6658
VERDIGRIS	6866
PINK LIME	6985
MISSISSIPPIAN	7192

Were open hole logs run? No
 Date last log run:

Were unusual drilling circumstances encountered? No
 Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7476" TO TERMINUS @ 12398'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THE ORDER 680675 EXCEPTION TO THE RULE 165:10-3-28.

Lateral Holes
Sec: 10 TWP: 16N RGE: 6W County: KINGFISHER NE NE NW NW 170 FNL 1146 FWL of 1/4 SEC Depth of Deviation: 6706 Radius of Turn: 686 Direction: 359 Total Length: 4629 Measured Total Depth: 12398 True Vertical Depth: 0 End Pt. Location From Release, Unit or Property Line: 170

FOR COMMISSION USE ONLY
<div style="float: right; text-align: right;">1139444</div> <div>Status: Accepted</div>