

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073257950000

Completion Report

Spud Date: November 06, 2017

OTC Prod. Unit No.: 073-223533-0-0000

Drilling Finished Date: November 16, 2017

1st Prod Date: April 23, 2018

Completion Date: March 21, 2018

Drill Type: HORIZONTAL HOLE

Well Name: JAMES 1706 11-26MH

Purchaser/Measurer:

Location: KINGFISHER 26 17N 6W
NE SE SW SE
350 FSL 1580 FEL of 1/4 SEC
Latitude: 35.91348 Longitude: -97.80544
Derrick Elevation: 0 Ground Elevation: 1074

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	678217		668142	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	413		300	SURFACE
PRODUCTION	7"	29#	P110	7527		285	4602

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5156	0	0	7347	12503

Total Depth: 12505

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7316	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 22, 2018	MISSISSIPPIAN	406	39	938	2310	262	JET PUMP		OPEN	3325

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
634013	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

1257 BBLS 15% HCL

Fracture Treatments

275,326 BBLS SLICKWATER 6,713,720# SAND PROPPANT

Formation	Top
TOPEKA	4198
COTTAGE GROVE	5850
CHECKERBOARD	6212
BIG LIME	6525
OSWEGO	6614
VERDIGRIS	6779
PINK LIME	6892
MISSISSIPPIAN	7033

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7527' TO TERMINUS @ 12505'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes

Sec: 26 TWP: 17N RGE: 6W County: KINGFISHER

NW NE NE NE

169 FNL 430 FEL of 1/4 SEC

Depth of Deviation: 6901 Radius of Turn: 701 Direction: 357 Total Length: 4563

Measured Total Depth: 12505 True Vertical Depth: 7374 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY

1139575

Status: Accepted