

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073257930000

**Completion Report**

Spud Date: October 25, 2017

OTC Prod. Unit No.: 073-223532-0-0000

Drilling Finished Date: November 04, 2017

1st Prod Date: April 29, 2018

Completion Date: March 24, 2018

**Drill Type: HORIZONTAL HOLE**

Well Name: JAMES 1706 10-26MH

Purchaser/Measurer:

Location: KINGFISHER 26 17N 6W  
E2 SE SW SE  
330 FSL 1580 FEL of 1/4 SEC  
Latitude: 35.91343 Longitude: -97.80544  
Derrick Elevation: 0 Ground Elevation: 1074

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	674808		668142	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	126			
SURFACE	9 5/8"	36#	J55	416		300	SURFACE
PRODUCTION	7"	29#	P110	7314		285	4678

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5191	0	0	7077	12268

**Total Depth: 12270**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7047	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 28, 2018	MISSISSIPPIAN	171	39	524	3064	203	GAS LIFT		OPEN	131

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

#### Spacing Orders

Order No	Unit Size
634013	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

1347 BBLS 15% HCL
-------------------

#### Fracture Treatments

260,702 BBLS SLICKWATER 7,084,270 LBS SAND PROPPANT
--

Formation	Top
TOPEKA	4137
COTTAGE GROVE	5760
CHECKERBOARD	6134
BIG LIME	6441
OSWEGO	6531
VERDIGRIS	6692
PINK LIME	6808
MISSISSIPPIAN	6967

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7314' TO TERMINUS @ 12270'. THE 4 1/2" LINER IS NOT CEMENTED.

#### Lateral Holes

Sec: 26 TWP: 17N RGE: 6W County: KINGFISHER

NW NW NE NE

171 FNL 1133 FEL of 1/4 SEC

Depth of Deviation: 6528 Radius of Turn: 664 Direction: 360 Total Length: 4670

Measured Total Depth: 12270 True Vertical Depth: 7179 End Pt. Location From Release, Unit or Property Line: 171

#### FOR COMMISSION USE ONLY

1139629

Status: Accepted