

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073259000001

Completion Report

Spud Date: February 16, 2018

OTC Prod. Unit No.: 073-223506-0-0000

Drilling Finished Date: February 28, 2018

1st Prod Date: May 18, 2018

Completion Date: April 11, 2018

Drill Type: HORIZONTAL HOLE

Well Name: DAYDRINKER 1606 6-1MH

Purchaser/Measurer:

Location: KINGFISHER 12 16N 6W
NW NW NE NW
288 FNL 1399 FWL of 1/4 SEC
Latitude: 35.88456 Longitude: -97.79344
Derrick Elevation: 0 Ground Elevation: 1054

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	681699		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	120			
SURFACE	9 5/8"	36#	J55	413		300	SURFACE
PRODUCTION	7"	29#	P110	7608		285	4847

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	4419	0	0	7416	11835

Total Depth: 11837

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7350	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jun 16, 2018	MISSISSIPPIAN (LESS CHESTER)	214	39	1270	5935	265	GAS LIFT		OPEN	140

Completion and Test Data by Producing Formation	
Formation Name: MISSISSIPPIAN (LESS CHESTER)	Code: 359MSNLC
Class: OIL	

Spacing Orders	
Order No	Unit Size
672578	640

Perforated Intervals	
From	To
There are no Perf. Intervals records to display.	

Acid Volumes	
1071 BBLS 15% HCL	

Fracture Treatments	
260,860 BBLS SLICKWATER 5,950,005 LBS SAND PROPPANT	

Formation	Top
COTTAGE GROVE	5684
CHECKERBOARD	6211
BIG LIME	6589
OSWEGO	6651
VERDIGRIS	6793
PINK LIME	6901
MISSISSIPPIAN	7061

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7608' TO TERMINUS @ 11837'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 1 TWP: 16N RGE: 6W County: KINGFISHER NE NE NE NW 169 FNL 2633 FWL of 1/4 SEC Depth of Deviation: 6828 Radius of Turn: 810 Direction: 1 Total Length: 4002 Measured Total Depth: 11837 True Vertical Depth: 7299 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY	
Status: Accepted	1139689