

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073258220000

Completion Report

Spud Date: December 02, 2017

OTC Prod. Unit No.: 073-223268-0-0000

Drilling Finished Date: December 11, 2017

1st Prod Date: March 30, 2018

Completion Date: March 01, 2018

Drill Type: HORIZONTAL HOLE

Well Name: THE TRICK 1706 5-2MH

Purchaser/Measurer:

Location: KINGFISHER 35 18N 6W
SW SW SE SW
288 FSL 1574 FWL of 1/4 SEC
Latitude: 35.98643 Longitude: -97.81277
Derrick Elevation: 0 Ground Elevation: 1095

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	681772		669982	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		J55	120			
SURFACE	9 5/8"	36#	J55	414		300	SURFACE
PRODUCTION	7"	29#	P110	7026		285	4266

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5289	0	0	6838	12127

Total Depth: 12129

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6798	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Apr 28, 2018	MISSISSIPPIAN (LESS CHESTER)	272	39	1281	4710	908	GAS LIFT		OPEN	198

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
662139		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
1376 BBLS 15% HCL				264,676 BBLS SLICKWATER 6,991,135 LBS SAND PROPPANT					

Formation	Top
TOPEKA	4030
COTTAGE GROVE	5671
CHECKERBOARD	6076
BIG LIME	6281
OSWEGO	6375
VERDIGRIS	6523
PINK LIME	6640
MISSISSIPPIAN	6956

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7026' TO TERMINUS @ 12129'. THE 4 1/2" LINER IS NOT CEMENTED.

Lateral Holes
Sec: 2 TWP: 17N RGE: 6W County: KINGFISHER SW SE SE SW 169 FSL 1986 FWL of 1/4 SEC Depth of Deviation: 6422 Radius of Turn: 619 Direction: 180 Total Length: 4703 Measured Total Depth: 12129 True Vertical Depth: 7061 End Pt. Location From Release, Unit or Property Line: 169

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1139377</div>