

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073255090000

Completion Report

Spud Date: February 12, 2017

OTC Prod. Unit No.: 07321872500000

Drilling Finished Date: April 09, 2017

1st Prod Date: May 09, 2017

Completion Date: April 27, 2017

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: PEDLIK 10-1H

Purchaser/Measurer: KINGFISHER MIDSTREAM

Location: KINGFISHER 10 19N 9W
SW SE SW SW
210 FSL 900 FWL of 1/4 SEC
Latitude: 36.13078 Longitude: -98.153836
Derrick Elevation: 1137 Ground Elevation: 1112

First Sales Date: 5-12-2017

Operator: GASTAR EXPLORATION INC 23199

1331 LAMAR STE 650
HOUSTON, TX 77010-3131

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	661458		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8"	36#	J-55	362		170	SURFACE
PRODUCTION	7"	29#	P-110	8393		685	8393

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	11.6#	P-110	4945	0	0	7849	12794

Total Depth: 13184

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7804	WEATHERFORD ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
May 09, 2017	MISSISSIPPIAN	180	40	912	5066	1339	GAS LIFT		64	120

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN

Code: 359MSSP

Class: OIL

Spacing Orders

Order No	Unit Size
633016	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

180,516 GALLONS 15% HCL.

Fracture Treatments

6,134,980 LBS PROPPANT. 30% 100 MESH. 70% 30/50 SAND. 220,879 BBL SLICKWATER.
--

Formation	Top
-----------	-----

Were open hole logs run? Yes

Date last log run: April 04, 2017

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OPEN HOLE COMPLETION FROM 7" SHOE AT 8393' TO TERMINUS AT 13184'. OCC - THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 10 TWP: 19N RGE: 9W County: KINGFISHER

NW NE NW NW

193 FNL 681 FWL of 1/4 SEC

Depth of Deviation: 7354 Radius of Turn: 784 Direction: 359 Total Length: 4719

Measured Total Depth: 13184 True Vertical Depth: 8120 End Pt. Location From Release, Unit or Property Line: 193

FOR COMMISSION USE ONLY

1139014

Status: Accepted