

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35047250970001

Completion Report

Spud Date: May 15, 2017

OTC Prod. Unit No.: 04722251200000

Drilling Finished Date: July 01, 2017

1st Prod Date: October 18, 2017

Completion Date: October 04, 2017

Drill Type: HORIZONTAL HOLE

Min Gas Allowable: Yes

Well Name: PRIBIL 2007 21-1H

Purchaser/Measurer: TALL OAK

Location: GARFIELD 21 20N 7W
NW NW NW NE
264 FNL 2429 FEL of 1/4 SEC
Latitude: 36.20237 Longitude: -97.950995
Derrick Elevation: 1235 Ground Elevation: 1210

First Sales Date: 10-18-17

Operator: GASTAR EXPLORATION INC 23199

1331 LAMAR STE 650
HOUSTON, TX 77010-3131

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	654531		There are no Increased Density records to display.	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
SURFACE	9 5/8"	36#	J-55	617		270	SURFACE
PRODUCTION	7"	29#	P-110	7832		665	SURFACE

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4.5"	11.6#	P-110	4474	0	0	7722	12196

Total Depth: 12211

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7339	WEATHERFORD ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Oct 25, 2017	MISSISSIPPI LIME	708	40	1113	1572	2188	GAS LIFT		64	180

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPI LIME

Code: 351MSSLM

Class: OIL

Spacing Orders

Order No	Unit Size
608243	640

Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

Acid Volumes

204,000 GAL 15% HCL

Fracture Treatments

6,716,640 LBS PROPPANT. 27% 100 MESH, 73% 40/70 SAND
313,189 BBL SLICKWATER

Formation	Top
MISSISSIPPI LIME	7198

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

Other Remarks

OPEN HOLE COMPLETION FROM 7" SHOE AT 7832' TO TERMINUS AT 12,211'. OCC - THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON THE DATA SUBMITTED THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes

Sec: 21 TWP: 20N RGE: 7W County: GARFIELD

SE SW SW SE

201 FSL 2016 FEL of 1/4 SEC

Depth of Deviation: 7031 Radius of Turn: 618 Direction: 180 Total Length: 4046

Measured Total Depth: 12211 True Vertical Depth: 7629 End Pt. Location From Release, Unit or Property Line: 201

FOR COMMISSION USE ONLY

1139008

Status: Accepted