

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256620000

Completion Report

Spud Date: July 19, 2017

OTC Prod. Unit No.: 073-222714-0-0000

Drilling Finished Date: July 29, 2017

1st Prod Date: December 19, 2017

Completion Date: December 06, 2017

Drill Type: HORIZONTAL HOLE

Well Name: HOSKINS 1705 6-9MH

Purchaser/Measurer:

Location: KINGFISHER 9 17N 5W
SW SW SE SW
296 FSL 1519 FWL of 1/4 SEC
Latitude: 35.95664 Longitude: -97.74193
Derrick Elevation: 0 Ground Elevation: 1070

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	671837		668067	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	378		300	SURFACE
PRODUCTION	7"	29#	P110	7080		280	4132

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5048	0	0	6880	11928

Total Depth: 11930

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6831	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 16, 2018	MISSISSIPPIAN (LESS CHESTER)	272	39	509	1871	936	GAS LIFT		OPEN	147

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
644111		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
3523 BBLS 15% HCL				257,772 BBLS SLICKWATER 6,864,060# SAND PROPPANT					

Formation	Top
BIG LIME	6156
OSWEGO (4TH)	6274
PRUE	6360
VERDIGRIS	6391
SKINNER	6456
PINK LIME	6498
RED FORK	6536
INOLA	6582
CHESTER	6609
MERAMEC	6660

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7080' TO TERMINUS @ 11930'. THE 4 12" LINER IS NOT CEMENTED.
EXCEPTION TO RULE - 670877 165:10-3-28(C)(2)(B)

Lateral Holes
Sec: 9 TWP: 17N RGE: 5W County: KINGFISHER NE NW NE NW 205 FNL 1917 FWL of 1/4 SEC Depth of Deviation: 6373 Radius of Turn: 706 Direction: 359 Total Length: 4520 Measured Total Depth: 11930 True Vertical Depth: 6911 End Pt. Location From Release, Unit or Property Line: 205

FOR COMMISSION USE ONLY

