

Oklahoma Corporation Commission  
Oil & Gas Conservation Division  
Post Office Box 52000  
Oklahoma City, Oklahoma 73152-2000  
Rule 165: 10-3-25

Form 1002A

API No.: 35073256820001

**Completion Report**

Spud Date: June 28, 2017

OTC Prod. Unit No.: 073-222694-0-0000

Drilling Finished Date: July 11, 2017

1st Prod Date: December 19, 2017

Completion Date: November 14, 2017

**Drill Type: HORIZONTAL HOLE**

Well Name: THEMER 1706 7-6MH

Purchaser/Measurer:

Location: KINGFISHER 6 17N 6W  
SW SW SW SE  
195 FSL 2415 FEL of 1/4 SEC  
Latitude: 35.97154 Longitude: -97.87968  
Derrick Elevation: 0 Ground Elevation: 1070

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400  
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	665155		665411	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	120			
SURFACE	9 5/8"	36#	J55	412		300	SURFACE
PRODUCTION	7"	29#	P110	7836		280	4875

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5271	0	0	7657	12928

**Total Depth: 12930**

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
7627	ASIII	There are no Plug records to display.	

Initial Test Data
-------------------

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 17, 2018	MISSISSIPPIAN (LESS CHESTER)	12	39	25	2083	613	GAS LIFT		OPEN	136

#### Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN (LESS CHESTER)

Code: 359MSNLC

Class: OIL

#### Spacing Orders

Order No	Unit Size
651335	640

#### Perforated Intervals

From	To
There are no Perf. Intervals records to display.	

#### Acid Volumes

4311 BBLS 15% HCL
-------------------

#### Fracture Treatments

288,336 BBLS SLICKWATER 6,308,800# SAND PROPPANT
---

Formation	Top
COTTAGE GROVE	5811
HOGSHOOTER	6167
CHECKERBOARD	6251
BIG LIME	6461
OSWEGO (4TH)	6604
VERDIGRIS	6718
PINK LIME	6844
INOLA LS	6930
MANNING A	7012
MERAMEC	7208

Were open hole logs run? No

Date last log run:

Were unusual drilling circumstances encountered? No

Explanation:

#### Other Remarks

THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7836' TO TERMINUS @ 12930'. THE 4 1/2" LINER IS NOT CEMENTED.  
OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

#### Lateral Holes

Sec: 6 TWP: 17N RGE: 6W County: KINGFISHER

NE NE NE NW

175 FNL 2567 FWL of 1/4 SEC

Depth of Deviation: 7054 Radius of Turn: 854 Direction: 359 Total Length: 4673

Measured Total Depth: 12930 True Vertical Depth: 7626 End Pt. Location From Release, Unit or Property Line: 175

#### FOR COMMISSION USE ONLY

1138407

