

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256610000

Completion Report

Spud Date: June 23, 2017

OTC Prod. Unit No.: 073-222721-0-0000

Drilling Finished Date: July 06, 2017

1st Prod Date: December 21, 2017

Completion Date: December 01, 2017

Drill Type: HORIZONTAL HOLE

Well Name: HOSKINS 1705 8-9MH

Purchaser/Measurer:

Location: KINGFISHER 16 17N 5W
NE NE NW NE
217 FNL 1322 FEL of 1/4 SEC
Latitude: 35.9553 Longitude: -97.73382
Derrick Elevation: 0 Ground Elevation: 1073

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	671839		668067	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	410		300	SURFACE
PRODUCTION	7"	29#	P110	7093		285	4313

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5042	0	0	6916	11958

Total Depth: 11960

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6882	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Jan 18, 2018	MISSISSIPPIAN (LESS CHESTER)	190	39	593	3121	840	GAS LIFT		OPEN	25

Completion and Test Data by Producing Formation									
Formation Name: MISSISSIPPIAN (LESS CHESTER)				Code: 359MSNLC			Class: OIL		
Spacing Orders				Perforated Intervals					
Order No		Unit Size		From			To		
644111		640		There are no Perf. Intervals records to display.					
Acid Volumes				Fracture Treatments					
3230 BBLS 15% HCL				245,748 BBLS SLICKWATER 6,611,680# SAND PROPPANT					

Formation	Top
BIG LIME	6139
OSWEGO (4TH)	6236
PRUE SS	6332
VERDIGRIS LS	6391
SKINNER SS	6443
PINK LS	6486
RED FORK SS	6520
INOLA LS	6549
CHESTER	6590
MERAMEC	6640

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7093' TO TERMINUS @ 11960'. THE 4 1/2" LINER IS NOT CEMENTED.
EXCEPTION TO RULE - 670878 165:10-3-28(C)(2)(B)

Lateral Holes
Sec: 9 TWP: 17N RGE: 5W County: KINGFISHER NE NW NW NE 211 FNL 2053 FEL of 1/4 SEC Depth of Deviation: 6400 Radius of Turn: 971 Direction: 358 Total Length: 4380 Measured Total Depth: 11960 True Vertical Depth: 6918 End Pt. Location From Release, Unit or Property Line: 211

FOR COMMISSION USE ONLY

