

Oklahoma Corporation Commission
Oil & Gas Conservation Division
Post Office Box 52000
Oklahoma City, Oklahoma 73152-2000
Rule 165: 10-3-25

Form 1002A

API No.: 35073256090000

Completion Report

Spud Date: June 12, 2017

OTC Prod. Unit No.: 073-222517-0-0000

Drilling Finished Date: June 21, 2017

1st Prod Date: November 12, 2017

Completion Date: October 13, 2017

Drill Type: HORIZONTAL HOLE

Well Name: ASH 1705 5C-19MH

Purchaser/Measurer:

Location: KINGFISHER 19 17N 5W
NW NE NE NW
259 FNL 2142 FWL of 1/4 SEC
Latitude: 35.94078 Longitude: -97.77497
Derrick Elevation: 0 Ground Elevation: 1025

First Sales Date:

Operator: OKLAHOMA ENERGY ACQUISITIONS LP 23509

15021 KATY FREEWAY STE 400
HOUSTON, TX 77094-1900

Completion Type		Location Exception		Increased Density	
X	Single Zone	Order No		Order No	
	Multiple Zone	655261		655254	
	Commingled				

Casing and Cement							
Type	Size	Weight	Grade	Feet	PSI	SAX	Top of CMT
CONDUCTOR	16"		X42	125			
SURFACE	9 5/8"	36#	J55	424		300	SURFACE
PRODUCTION	7"	29#	P110	7109		285	5425

Liner								
Type	Size	Weight	Grade	Length	PSI	SAX	Top Depth	Bottom Depth
LINER	4 1/2"	13.5#	P110	5033	0	0	6930	11963

Total Depth: 11965

Packer		Plug	
Depth	Brand & Type	Depth	Plug Type
6883	ASIII	There are no Plug records to display.	

Initial Test Data

Test Date	Formation	Oil BBL/Day	Oil-Gravity (API)	Gas MCF/Day	Gas-Oil Ratio Cu FT/BBL	Water BBL/Day	Pumpin or Flowing	Initial Shut-In Pressure	Choke Size	Flow Tubing Pressure
Dec 11, 2017	MISSISSIPPIAN	181	39	607	3354	1054	GAS LIFT		OPEN	172

Completion and Test Data by Producing Formation

Formation Name: MISSISSIPPIAN		Code: 359MSSP		Class: OIL	
Spacing Orders		Perforated Intervals			
Order No	Unit Size	From	To		
631661	640	There are no Perf. Intervals records to display.			
Acid Volumes		Fracture Treatments			
4079 BBLS 15% HCL		305,312 BBLS SLICKWATER 6,835,080# SAND PROPPANT			

Formation	Top
BIG LIME	6180
OSWEGO (4TH)	6303
PRUE SS	6376
VERDIGRIS	6416
SKINNER SS	6490
PINK LIME	6530
RED FORK SS	6566
INOLA LS	6601
CHESTER	6649
MERAMEC	6701

Were open hole logs run? No
Date last log run:

Were unusual drilling circumstances encountered? No
Explanation:

Other Remarks
THIS IS AN OPEN HOLE COMPLETION FROM THE BOTTOM OF THE 7" CASING @ 7109' TO TERMINUS @ 11965'. THE 4 1/2" LINER IS NOT CEMENTED. OCC - THIS DOCUMENT IS ACCEPTED BASED ON DATA SUBMITTED, THE FINAL LOCATION EXCEPTION HAS NOT BEEN ISSUED.

Lateral Holes
Sec: 19 TWP: 17N RGE: 5W County: KINGFISHER SW SE SW SE 202 FSL 1878 FEL of 1/4 SEC Depth of Deviation: 6398 Radius of Turn: 751 Direction: 181 Total Length: 4508 Measured Total Depth: 11965 True Vertical Depth: 6889 End Pt. Location From Release, Unit or Property Line: 202

FOR COMMISSION USE ONLY
<div>Status: Accepted</div> <div>1138149</div>

